

### NATIONAL HIGHWAYS ORIGINAL WORKS

Sl. No	Name of the work	Length (Km) for Roads span (M) for bridges	Amount of AA/ES/TS(in lakhs)	AA No and Date	Amount as per CB	Bond No.	Date of Start as per C.B.	Date of completion as per C.B.	Physical progress in %		
									Upto 03/2016	During 2016-17	Total upto date
1	2	3	4	5	6	7	8	9	10	11	12
<b>NH(O) Ongoing Works ( 2016-2017) :-</b>											
<b>Under NH Circle Dehradun</b>											
<b>Works Executed by N.H. Division, P.W.D., Roorkee</b>											
1	Construction of 2-Lane road Tunnel near Dat ki Devi at km. 33/ km. 34 on NH-72A (New No. 307) in the State of Uttarakhand (on EPC mode)	1 job	7192.52	<b>Job No.: 72A(307)-UR-14-15-429 dated 31.03.2015</b>	5601.00						
2	Construction of 16.50 M span RCC Bridge in km. 49.200 on NH-334A in the State of Uttarakhand	1 Bridge	361.26	<b>Job No. 334A(Newly Declared)-UR-2014-15-428 dt. 31.3.2015</b>	316.85	26/SE-NH-10/2015-16	14.08.15	13.02.16	60%	35%	95%
3	Construction of 91.60 M overall length RCC T-beam girder Pathri Roh at km 33.650 on NH-334A in the State of Uttarakhand	1 Bridge	891.12	<b>Job No. 334A/(Uttarakhand)/(4)/15-16-005-S&amp;R(B) dt. 29.12.2015</b>	698.02	12/SE-NH-10 /16-17	13.05.16	12.05.17		50%	50%
4	Road Safety at the entry point of NH-73 in the State of Uttarakhand	1 job	45.58	<b>Job No. 73-UR-2015-16-462 dt. 31.03.2016</b>	27.39	23/EE-16-17 dated 12.09.16	12.09.16	11.12.16		40%	40%
	<b>Total (Sl. No. 1 to 4)</b>	<b>2 Job+2 Bridge</b>	<b>8490.48</b>		<b>6643.26</b>						

Sl. No.	Item wise Achievement/ Target/Balance ( Nos. /Km.) on 01.04.2016								Financial Progress (Rs. In lakhs)						Revised Target date of completion	Name of Contractor	Remarks					
	H/S cutting/ Earth work	GSB/ G1	G2	G3 (First coat)/ WMM	G3 (2nd coat)/W MM	BM/ DBM	SDBC/ BC	PC/ seal coat	Upto 03/2016	Balance as on 01.04.16	Demand in 2016-17	Expenditure in the Month	During 2016-17	Total upto date				13	14	15	16	17
1									5.11	7187.41	2500.00			5.11		M/s Bharat Construcion, PPCL colony, Uday Vihar, Haridwar bypass, Dehradun	Agreement framed on 08.03.2016 & Date of start to be issued (MOEF clearance awaited)					
2									75.62	285.64	200.00		90.81	166.43	11/2016	Mohammad Naseem, Village Padartha, Laksar Road, Haridwar	Bridge work completed. Black topping work to be start in approach road					
3									0.00	891.12	500.00	124.70	309.68	309.68	05/2017	M/s Technical Construction Associates, 400/1, Sunder Vihar, Ballupur Dehradun	Well sinking work in progress in 4 wells and one abutment completed.					
4									0.00	45.58	40.00			0.00	12/2016	M/s Bittu Construcion, Roorkee	Work in progress					
									<b>80.73</b>	<b>8409.75</b>	<b>3240.00</b>	<b>124.70</b>	<b>400.49</b>	<b>481.22</b>								

## NATIONAL HIGHWAYS ORIGINAL WORKS

Sl. No	Name of the work	Length (Km) for Roads span (M) for bridges	Amount of AA/ES/TS(in lakhs)	AA No and Date	Amount as per CB	Bond No.	Date of Start as per C.B.	Date of completion as per C.B.	Physical progress in %		
									Upto 03/2016	During 2016-17	Total upto date
1	2	3	4	5	6	7	8	9	10	11	12
<b>Works Executed by N.H. Division, P.W.D., Doiwala</b>											
5	Land Acquisition for Consturction of 4-lane ROB in km. 165 at Mohkampur of NH-72 (New No-07) in the state of Uttarakhand	1 job	2913.40	<b>Job No: 72(07)-UR-2012-275 Dt. 30.03.2012</b>	2913.40				40%	56%	96%
6	Widening of existing 2 lane to 4 lane in km. 156.00 to 161.00 (I.S.B.T. to Ajabpur Railway Crossing) of NH-72 (New No-07) in the state of Uttarakhand	5.00	2042.44	<b>Job No: 72(07)-UR-2012-279 Dt. 30.03.2012</b>	1188.04	34/SE-NH-10/2012-13	04.09.12	03.03.2014	20%		20%
7	Four laning from km. 218.20 to 226.200 (Nepali Farm to Geeta Nagar, Rishikesh) on NH-58 (New No. 34) in the State of Uttarakhand	7.00	3223.55	<b>Job No: 58(34)-UR-2013-14-373 Dt. 04.03.2014</b>	2497.85	09/SE-NH-10/14-15	16.10.14	15.04.2016	10%	55%	65%
8	Construction of 4-Lane ROB in km. 165 on NH-72 at Mohkampur Railway Crossing in the State of Uttarakhand	1 bridge	8173.35	<b>Job No : 72-Uttarakhand(1)/2014-15/002-S&amp;R(B) Dt. 27.03.2015</b>	4300.00	02/CE(NH)/16 dated 19.07.16	10.08.16	09.08.18		1%	1%
9	Construction of 4-Lane ROB in km. 161 (Ajabpur) on NH-72 (New No. 07) near Dehradun in the State of Uttarakhand (on EPC mode)	1 bridge	6949.52	<b>Job No : 72-Uttarakhand(1)/2014-15/002-S&amp;R(B) Dt. 31.03.2015</b>	4980.00						

Sl. No.	Item wise Achievement/ Target/Balance ( Nos. /Km.) on 01.04.2016								Financial Progress (Rs. In lakhs)						Revised Target date of completion	Name of Contractor	Remarks
	H/S cutting/ Earth work	GSB/ G1	G2	G3 (First coat)/ WMM	G3 (2nd coat)/W MM	BM/ DBM	SDBC/ BC	PC/ seal coat	Upto 03/2016	Balance as on 01.04.16	Demand in 2016-17	Expenditure in the Month	During 2016-17	Total upto date			
5									2241.94	671.46	600.00		51.93	2293.87	11/2016	Executive Engineer, NH Division, Doiwala	LA is being done as per NH Act. 3(G) notification done on 09.05.2016. Disbursements in process. Work start for construction work. L.A. Likely to be completed in November, 2016
6		0.60		2.60	4.60	5.00	5.00		410.86	1631.58	500.00			410.86	06/2017	M/s Amrit Dwellers, 46 Race Course, Dehradun	Termination order issue on 03.05.2014. Stay order by Hon'ble High Court, Nainital. Decision of Court in Feb, 2015 to give the reasonable time to contractor to complete the work. Extension upto 06/2016 sanction. Contractor not yet started the work. Agreement terminated on 25.08.2015. Retender received on 08.10.15 & Financial bid opened. Sent to MORTH for permission for sanction of tender premium. Work will be restarted as the approval granted and will be completed by 6/2017.
7		1.00	1.00	1.00	1.00	3.00	4.00		1067.90	2155.65	1400.00		366.65	1434.55	12/2016	M/s Seema Construction Co, Gaziabad	Work in progress
8									3.25	8170.10	1000.00			3.25	08/2018	M/s Ram Kumar Contractor, Club road, Sangrur, Punjab	Work in progress. (drain work in progress)
9									6.00	6943.52	1000.00		17.34	23.34		M/s Brahmaputra Infrastructure Ltd, Brahmaputra House, A-7 Mahipalpur, New Delhi	Acceptance issued on 24.08.16. Agreement to be signed shortly.

### NATIONAL HIGHWAYS ORIGINAL WORKS

Sl. No	Name of the work	Length (Km) for Roads span (M) for bridges	Amount of AA/ES/TS(in lakhs)	AA No and Date	Amount as per CB	Bond No.	Date of Start as per C.B.	Date of completion as per C.B.	Physical progress in %		
									Upto 03/2016	During 2016-17	Total upto date
1	2	3	4	5	6	7	8	9	10	11	12
10	Consultancy Services for preparation of detailed Project report (DPR) for rehabilitation and upgradation of 2-lane /4lane with paved shoulders configuration and Strengthening of NH-72 (New NO. 07) from km. 104.00 to km. 149.00 (Pantasaheb, Himanchal Border to Ballapur Chauk, Dehradun) in the State of Uttarakhand	1 job	73.29	<b>Job No. 72(07)-UR-2015-16-435 dt. 01.10.2015</b>	61.12	01/EE-2015-16	28.12.15	27.04.16		45%	45%
11	Construction of Nala in km. 113, 124, 125, 126, 127, 132 & 143 and Retaining wall in km. 107, 110 & 111 and 1.50 M span RCC culvert in km. 121(Chainage 120.700) of NH-72 in the State of Uttarakhand	1 job	398.23	<b>Job No. 72(07)-UR-2015-16-460 dt. 31.03.2016</b>	252.89	18/SE-NH-10/16-17	06.06.16	05.03.17		75%	75%
12	Protection and Road Safety work in km. 177.00 to km. 178.00 on NH-707A in the State of Uttarakhand	1 job	184.68	<b>Job No. 707A-UR-2015-16-458 dt. 30.03.2016</b>	123.22	17/SE-NH-10/16-17	06.06.16	05.12.16		75%	75%
13	Strengthening work from km. 134.00 to 194.00 on NH-707A in the State of Uttarakhand	60.00	3661.67	<b>Job No. 707A-UR-2016-17-467 dt. 21.06.16</b>							
14	Strengthening work from km. 194.00 to 233.00 on NH-707A in the State of Uttarakhand	39.00	3051.44	<b>Job No. 707A-UR-2016-17-466 dt. 21.06.16</b>							
15	Strengthening work from km. 133.150 to 173.900 on NH-72B(707) in the State of Uttarakhand	40.75	4147.92	<b>Job No.72B(707)-UR-2016-17-465 Dt. 21.06.16</b>							

Sl. No.	Item wise Achievement/ Target/Balance ( Nos. /Km.) on 01.04.2016								Financial Progress (Rs. In lakhs)						Revised Target date of completion	Name of Contractor	Remarks
	H/S cutting/ Earth work	GSB/ G1	G2	G3 (First coat)/ WMM	G3 (2nd coat)/ WMM	BM/ DBM	SDBC/ BC	PC/ seal coat	Upto 03/2016	Balance as on 01.04.16	Demand in 2016-17	Expenditure in the Month	During 2016-17	Total upto date			
								13	14	15	16	17	18	19	20	21	
10								0.00	73.29	60.00		19.62	19.62	12/2016	M/s EDMAC Engineering Consultant Pvt. Ltd, New Delhi	Draft of feasibility report, alignment and Preliminary estimate submitted. <b>(Work transferred to NHAI due to road transferred to NHAI)</b>	
11								0.00	398.23	250.00	158.20	191.66	191.66	03/2017	M/s Key Key Construction, Roorkee	Work in progress	
12								0.00	184.68	150.00	63.02	97.55	97.55	12/2016	M/s Key Key Construction, Roorkee	Work in progress	
13						60.00	60.00	0.00	3661.67				0.00			Financial bid opened on 12.08.16. Presently the technical bid evaluation was challenged in Hon'ble High Court Uttarakhand, Nainital. Decision of issuing LOA will be based on the decision of Hon'ble High Court, Nainital	
14						39.00	39.00	0.00	3051.44				0.00			Financial bid opened on 12.08.16. Presently the technical bid evaluation was challenged in Hon'ble High Court Uttarakhand, Nainital. Decision of issuing LOA will be based on the decision of Hon'ble High Court, Nainital	
15						40.75	40.75	0.00	4147.92				0.00			Financial bid opened on 12.08.16. Presently the technical bid evaluation was challenged in Hon'ble High Court Uttarakhand, Nainital. Decision of issuing LOA will be based on the decision of Hon'ble High Court, Nainital	

## NATIONAL HIGHWAYS ORIGINAL WORKS

Sl. No	Name of the work	Length (Km) for Roads span (M) for bridges	Amount of AA/ES/TS(in lakhs)	AA No and Date	Amount as per CB	Bond No.	Date of Start as per C.B.	Date of completion as per C.B.	Physical progress in %		
									Upto 03/2016	During 2016-17	Total upto date
1	2	3	4	5	6	7	8	9	10	11	12
16	Reconstruction of damaged culverts from km. 0.00 to 82.00 of NH-707A in the State of Uttarakhand	1 job	338.59	Job No.707A-UR-2016-17-483 Dt. 24.10.16							
<b>Total :- (Sl. No. 5-16)</b>		<b>151.75</b> 5 job+ 2 bridge	<b>35158.08</b>		<b>16316.52</b>						
<b>Works Executed by N.H. Division, P.W.D., Barkot</b>											
17	Construction of 21 M span RCC girder bridge in km. 133 on NH-94 (New NH-134) in the state of Uttarakhand	1 bridge	211.36	Job No : 94-UR-2012-285 Dt. 30.03.2012	182.67	11/SE-NH-10/2012-13	04.06.12	03.06.13	30%	10%	40%
18	Reconstruction /rehabilitation of damaged road surface by WBM/DBM/BC from km. 127.82 to 134.00, km. 182.35 to 188.00 and km. 211.00 to 217.00 on NH-94 (New No. 134) in the State of Uttarakhand	18.00	801.81	Job No : 94(134)-UR-2013-14-374 Dt. 04.03.2014	713.50	16/SE-NH-10/14-15	13.03.15	12.07.15	70%	30%	100%
19	Reconstruction of damaged 14 Nos of 2 M span culverts and 3 Nos of 4 M span Culverts from km. 178 to km. 216 on NH-94(New NH No. 134) in the State of Uttarakhand	1 job	260.37	Job No : 94(134)-UR-2014-15-381 Dt. 10.11.2014	197.14	09/SE-NH-10/15-16	29.04.15	28.12.15	50%	40%	90%
20	Construction of 15 M span RCC bridge in km. 99 on NH-123(New No. 507) in the State of Uttarakhand	1 Bridge	318.93	Job No : 123(507)-UR-2014-15-412 Dt. 27.02.2015	231.22	43/SE-NH-10/2015-16	19.12.15	18.12.16		55%	55%
21	Construction of 25 M span bridge in km. 216 on NH-94 (New No. 134) in the State of Uttarakhand	1 Bridge	356.81	Job No : 94(507)-UR-2014-15-411 Dt. 27.02.2015	287.50	23/SE-NH-10/15-16	16.07.15	15.07.16		10%	10%
22	Construction of 21 M span bridge in km. 173 on NH-94 (New No. 134) in the State of Uttarakhand	1 Bridge	243.63	Job No : 94(134)-UR-2014-15-415 Dt. 20.03.2015	209.44	34/SE-NH-10/15-16	17.10.15	16.10.16	10%		10%
23	Improvement / Strengthening work from km. 188.00 to 211.00 on NH-94(New No. 134) in the State of Uttarakhand	23.00	1366.74	Job No : 94(134)-UR-2014-15-417 Dt. 24.03.2015	1112.13	32/SE-NH-10/15-16	17.10.15	16.04.16	10%	90%	100%

Sl. No.	Item wise Achievement/ Target/Balance ( Nos. /Km.) on 01.04.2016								Financial Progress (Rs. In lakhs)						Revised Target date of completion	Name of Contractor	Remarks
	H/S cutting/ Earth work	GSB/ G1	G2	G3 (First coat)/ WMM	G3 (2nd coat)/ WMM	BM/ DBM	SDBC/ BC	PC/ seal coat	Upto 03/2016	Balance as on 01.04.16	Demand in 2016-17	Expenditure in the Month	During 2016-17	Total upto date			
								13	14	15	16	17	18	19	20	21	
16								0.00	338.59				0.00			Tender invited	
	0.00	0.00	0.00	0.00	0.00	3.00	4.00	0.00	3729.95	31428.13	4960.00	221.22	744.75	4474.70			
	1.00	1.60	0.00	3.60	5.60	9.00	12.00	0.00									
	1.00	1.60	0.00	3.60	5.60	148.75	151.75	0.00									
17								29.20	182.16	150.00		26.16	55.36	12/2016	M/s Velly Construction Co. Pvt Ltd. Uttarkashi	Work held up due to objection by forest department. Final sanction recieved in Feb, 2015. Work started from June, 2015 and to be completed by 12/2016	
18							4.00	354.00	447.81	200.00		192.60	546.60	05/2016	M/s Bhati Associates Pvt. Ltd., New Delhi	<u>Work Completed</u>	
						4.00											
						4.00											
19								48.93	211.44	140.00	44.26	44.26	93.19	11/2016	M/s Shiwalik Infraventure, Saharanpur	<b>Work in progress &amp; to be completed by 11/2016</b>	
20								81.89	237.04	160.00		157.14	239.03	12/2016	M/s Upendra Singh Rana, Uttarkashi	<b>Both abutment completed. Super structure reinforcement work in progress</b>	
21								0.00	356.81	100.00	26.61	26.61	26.61	01/2017	M/s Shiwalik Infraventure, Saharanpur	<b>Work in progress</b>	
22								0.00	243.63	0.00			0.00	06/2017	M/s Devendra Construcion, 2 Dharampur, Dehradun	<b>Work stop due forest land not transferred</b>	
23						21.00	23.00	0.36	1366.38	1000.00		1098.34	1098.70	08/2016	M/s Seema Construction Co, Gaziabad	<u>Work Completed</u>	
						21.00	23.00										
						21.00	23.00										







## NATIONAL HIGHWAYS ORIGINAL WORKS

Sl. No	Name of the work	Length (Km) for Roads span (M) for bridges	Amount of AA/ES/TS(in lakhs)	AA No and Date	Amount as per CB	Bond No.	Date of Start as per C.B.	Date of completion as per C.B.	Physical progress in %		
									Upto 03/2016	During 2016-17	Total upto date
1	2	3	4	5	6	7	8	9	10	11	12
<b>Works Executed by N.H. Division, P.W.D., Dhumakot</b>											
33	Land acquisition work for Construction of 2-lane road with geometrics improvement from km. 239.00 to 244.00 (Musagali to Pabon) on NH-121(New 309)	1 job	282.11	<b>Job No: 119(534)-UR-2012-13-328 Dt. 22.03.2013</b>	282.11				90%		90%
34	Construction of 48 M span 2 -Lane RCC bridge in km. 209 on NH-121 (New NH-309) in the State of Uttarakhand	1 Bridge	462.05	<b>Job No: 121-UR-2014-15-414 Dt. 19.03.2015</b>	414.65	28/SE-NH-10/2015-16	16.09.15	15.09.16	45%	15%	60%
35	Road protection work on hill side & valley side from km. 210.00 to 220.00 on NH-121 (New No. 309) in the State of Uttarakhand	1 Job	410.72	<b>Job No: 121(309)-UR-2015-16-442 Dt. 30.11.2015</b>	354.75	47/SE-NH-10/2015-16	06.02.16	05.08.16	10%	90%	100%
36	Road protection work on hill side & valley side from km. 189.00 to 205.00 on NH-121 (New No. 309) in the State of Uttarakhand	1 Job	482.09	<b>Job No: 121(309)-UR-2015-16-452 Dt. 17.03.2016</b>	319.70	20/SE-NH-10/2016	10.06.16	09.12.16		80%	80%
37	Protection work of NH-119 (New No. 534) at KM- 149 HM (8-10) and KM- 150 HM (8-10) in the State of Uttarakhand	1 Job	554.88	<b>Job No: 119(534)-UR-2015-16-463 Dt. 31.03.2016</b>	352.10	21/SE-NH-10/2016	10.06.16	09.03.17			
<b>Total :- (Sl. No. 33-37)</b>		1 bridge + 4 job	<b>2191.85</b>		<b>1723.31</b>						
<b>Works Executed by N.H. Division, P.W.D., Srinagar</b>											
38	Construction of prestressed box girder bridge in km. 196 at Satpuli on NH-119 (New No. 534) in the State of Uttarakhand	1 Bridge	1393.15	<b>Job No : 119-Uttarakhand(2)/2014-15/001-S&amp;R(B) Dt. 25.03.2015</b>	1203.83	41/SE-NH-10/15-16	23.11.15	22.05.17	15%	20%	35%
39	Supply of 180 Ft span tripple double reinforced (TDR) Bailey Bridges for NHs in Uttarakhand	1 Job	423.13	<b>Job No. NH-UR-2014-15-399 dated 06.01.2015</b>	334.75	03/SE-NH-10/2016-17	16.04.2016	15.06.2016		100%	100%
40	Treatment of Landslide Hazard Zones of Saknidhar (km. 277.750 to 277.950), Devprayag Sinking Zone (km. 297.100 to 297.300), Srinagar River Bank Protection (km. 329.400 to 330.100) on Rishikesh –Rudraprayag Section of NH-58 (New NH No. 07) in the State of Uttarakhand on EPC Mode	1 Job	7590.00	<b>58(New NH No. 07)-UR-2015-16-439 Dated 16.10.2015</b>	5650.00		28.10.16	27.10.2017			

Sl. No.	Item wise Achievement/ Target/Balance ( Nos. /Km.) on 01.04.2016								Financial Progress (Rs. In lakhs)						Revised Target date of completion	Name of Contractor	Remarks
	H/S cutting/ Earth work	GSB/ G1	G2	G3 (First coat)/ WMM	G3 (2nd coat)/ WMM	BM/ DBM	SDBC/ BC	PC/ seal coat	Upto 03/2016	Balance as on 01.04.16	Demand in 2016-17	Expenditure in the Month	During 2016-17	Total upto date			
									13	14	15	16	17	18	19	20	21
33									209.30	72.81	0.00			209.30	12/2016	Executive Engineer NH Division, Dhumakot	LA work completed. Forest land in 400 M. Forest proposal online submitted
34									281.74	180.31	145.00			281.74	12/2016	M/s Technical Construction Associates, 400/1, Sunder Vihar, Ballupur Dehradun	<b>Work in progress</b>
35									79.38	331.34	290.00	45.95	298.62	378.00	10/2016	M/s MNR construction Co., 137/100 Singhal Mandi, MataRani Niwas, Kargi road, Dehradun	<b>Work Completed</b>
36									0.00	482.09	300.00	79.71	255.26	255.26		M/s MNR construction Co., 137/100 Singhal Mandi, MataRani Niwas, Kargi road, Dehradun	Work in progress
37									0.00	554.88	250.00			0.00		M/s Key Key Construction, Roorkee	Work could not start due to forest department objection
									<b>570.42</b>	<b>1621.43</b>	<b>985.00</b>	<b>125.66</b>	<b>553.88</b>	<b>1124.30</b>			
38									152.10	1241.05	800.00		192.04	344.14	05/2017	M/s Doon Associates, 5A West Rest camp, Dehradun	<b>Work in progress</b>
39									0.78	422.35	350.00		334.76	335.54	08/2016	M/s Vinayak Rail Truck (India) Pvt. Ltd, Kolkata	<b>Work Completed</b>
40									0.00	7590.00	2000.00		3.87	3.87		M/s Bharat Construction PPCL colony Uday Vihar, Haridwar bypass Dehradun	Letter of acceptance issued on 22.06.16. Agreement signed on 19.08.16. Date of start 28.10.16

## NATIONAL HIGHWAYS ORIGINAL WORKS

SI. No	Name of the work	Length (Km) for Roads span (M) for bridges	Amount of AA/ES/TS(in lakhs)	AA No and Date	Amount as per CB	Bond No.	Date of Start as per C.B.	Date of completion as per C.B.	Physical progress in %		
									Upto 03/2016	During 2016-17	Total upto date
1	2	3	4	5	6	7	8	9	10	11	12
41	Reconstruction with geometric improvement of existing 2 lane/intermediate lane to 2lane with paved shoulder configuration from km. 300 to 338 of NH-58 in the State of Uttarakhand under EPC mode	38.00	25734.00	<b>Job No.58-UR-2016-17-474 dated 29.08.16</b>							
42	Reconstruction with geometric improvement of existing 2 lane/intermediate lane to 2lane with paved shoulder configuration from km. 268.00 to 300.00 of NH-58 in the State of Uttarakhand under EPC mode	32.00	20034.00	<b>Job No.58-UR-2016-17-476 dated 16.09.16</b>							
43	Widening of existing single lane road to two lane with paved shoulders configuration from Km 235.000 to Km 268.00 of NH-58 including 560m Marine Drive viaduct portion near Byasi in the State of Uttarakhand on EPC Mode	33.00	24822.45	<b>Job No.58-UR-2016-17-477 dated 21.09.16</b>							
<b>Total :- (Sl. No. 38 to 43)</b>		<b>103.00 2 Job + 1 Bridge</b>	<b>79996.73</b>		<b>7188.58</b>						

### Works Executed by N.H. Division, P.W.D., Rudraprayg

44	Mitigation of Lambagarh Landslide at km. 504.309 onNH-58 in the State of Uttarakhand	1 job	10768.18	<b>Job No. 58-UR-2014-15-420 Dt. 30.03.2015 Ori-9187.68 R-10768.18- 08/16</b>			06.10.16	05.10.2017			
45	Slop stabilization and protection work in km. 0.00 to 72.00 of NH-109 (New No. 107) in the State of Uttarakhand	1 job	4570.81	<b>Job No. 109-UR-2014-15-418 Dt. 25.03.2015</b>	129.74	30/SE-NH-10/15-16	30.09.15	24.01.16	70%	10%	80%
					2534.09	39/SE-NH-10/15-16	04.11.15	03.02.17	20%	25%	45%
					774.40	42/SE-NH-10/15-16	10.12.15	09.12.16	35%	40%	75%
46	Construction of 2-lane with paved shoulders configuration & strengthening of NH-58 from km 350.00 to km. 355.00 (Kaliyasaur re-alignment) in the State of Uttarakhand on EPC Mode	3.75 km. + 3 bridge	14802.10	<b>Job No. 58-UR-2015-16-447 Dt. 18.12.2015</b>							

Sl. No.	Item wise Achievement/ Target/Balance ( Nos. /Km.) on 01.04.2016								Financial Progress (Rs. In lakhs)						Revised Target date of completion	Name of Contractor	Remarks
	H/S cutting/ Earth work	GSB/ G1	G2	G3 (First coat)/ WMM	G3 (2nd coat)/ WMM	BM/ DBM	SDBC/ BC	PC/ seal coat	Upto 03/2016	Balance as on 01.04.16	Demand in 2016-17	Expenditure in the Month	During 2016-17	Total upto date			
								13	14	15	16	17	18	19	20	21	
41								0.00	25734.00							Tender to be received on 23.11.2016	
42								0.00	20034.00							Tender invited on 27.09.16 & to be received on 08.12.2016	
43								0.00	24822.45							Tender invited on 15.10.16 to be received on 14.12.2016	
								152.88	79843.85	3150.00	0.00	530.67	683.55				
44								11.01	10757.17	4000.00		0.18	11.19		Maccaferri –Bharat Construction (Joint Venture) D-40, MIDC, Ranjan Gaon Tal- Shirur, District- Pune – 412220	Work in progress	
45								74.23	3713.70	2500.00			74.23	02/2017	Shri Devraj Singh Rawat, Rudraprayag	Work in progress	
							327.79	307.73			1778.43	2106.22	M/s Tomar Construction, New Delhi				
							455.09				194.47	649.56	Shri Ramesh Rawat, Pauri				
46								0.00	14802.10	2000.00			0.00			Retender invited & to be received on 05.12.2016	

### NATIONAL HIGHWAYS ORIGINAL WORKS

Sl. No	Name of the work	Length (Km) for Roads span (M) for bridges	Amount of AA/ES/TS(in lakhs)	AA No and Date	Amount as per CB	Bond No.	Date of Start as per C.B.	Date of completion as per C.B.	Physical progress in %		
									Upto 03/2016	During 2016-17	Total upto date
1	2	3	4	5	6	7	8	9	10	11	12
47	Construction of 2-lane highway & strengthening of NH-109 from existing km 68.400 to km. 71.200 (Design ch. From 73.600 to 76.120, total length =2.52 km including 775 m long viaduct, Sonprayag bypass) through an Engineering, Procurement and Construcion (EPC) Contract on NH-58 in the State of Uttarakhand	1.74 + 1 bridge	14378.02	<b>Job No. 109-UR-2015-16-444 Dt. 07.12.2015</b>							
48	Widening and Strenthening of existing intermediate / 2-lane to 2-lane with paved shoulder configuration from km. 0.00 (Design km. 0.00) to km. 16.440 (Design km. 18.700) including existing 3.470 km of Rudraprayag Bypass of NH-109 in the State of Uttarakhand Under EPC Mode	16.440	14147.00	<b>Job No. 109-UR-2015-16-448 Dt. 08.01.2016</b>							
49	Strengthening of NH-107 (Old NH-109) from km. 72.00 to 76.00 (Sonprayag to Gaurikund) in the State of Uttarakhand	4.000	459.50	<b>Job No.107(Old NH-109)-UR-2015-16-450 Dt. 09.03.2016</b>	385.64	09/SE-NH-10/2016-17	30.04.16	29.07.16		90%	90%
50	Strengthening work from Km 36.00 to 70.00 of NH- 107 A in the State of Uttarakhand.	34.000	1438.02	<b>Job No.107A-UR-2015-16-454 Dt. 28.03.2016</b>	947.83		06.10.16	05.10.17			
51	Widening and strengthening of existing single /2lane to 2 lane with earthen shoulder configuration from km. 57.975 to km. 68.600 (Fata to Sitapur) on NH-109(New No. 107) in the State of Uttarakhand under EPC Mode	10.630	9557.00	<b>Job No.109(107)-UR-2015-16-472 dated 22.08.16</b>							
<b>Total :- (Sl. No. 44 to 51)</b>		<b>70.56 2 job + 4 Bridge</b>	<b>70120.63</b>		<b>4771.70</b>						
<b>Total :- Dehradun Circle (Sl. No. 1-51)</b>		<b>390.31 14 bridge + 23 job</b>	<b>205601.83</b>	<b>108579.04</b>	<b>42244.81</b>						

Sl. No.	Item wise Achievement/ Target/Balance ( Nos. /Km.) on 01.04.2016								Financial Progress (Rs. In lakhs)						Revised Target date of completion	Name of Contractor	Remarks
	H/S cutting/ Earth work	GSB/ G1	G2	G3 (First coat)/ WMM	G3 (2nd coat)/ WMM	BM/ DBM	SDBC/ BC	PC/ seal coat	Upto 03/2016	Balance as on 01.04.16	Demand in 2016-17	Expenditure in the Month	During 2016-17	Total upto date			
									13	14	15	16	17	18	19	20	21
47						1.74	1.74		0.00	14378.02	3000.00			0.00		M/s V.K. Gupta -SCIW (JV), Chandigarh	Letter of acceptance issued on 14.06.16. Date of start to be given shortly
48						16.44	16.44		0.00	14147.00	3000.00						Letter of acceptance issued on 24.10.16. Date of start to be given shortly
49						4.00 4.00 4.00	4.00 4.00 4.00		0.00	459.50	300.00	52.62	225.06	225.06	11/2016	M/s Gaurav Builders, Aligarh	DBM and BC work completed & misc in progress
50						20.00 34.00	20.00 34.00		0.00	1438.02	1000.00		2.89	2.89		M/s Espan Infrastructure Ltd, New Delhi	Work in progress
51						38.00	38.00		0.00	9557.00	1000.00						Tender to be received on 23.11.2016
						4.00 24.00 94.18	4.00 24.00 94.18		868.12	69252.51	16800.00	360.35	2201.03	3069.15			
	0.00	0.00	0.00	0.00	0.00	46.00	35.00	18.00	6113.43	199488.40	32620.00	1092.45	7765.57	13879.00			
	1.00	1.60	0.00	3.60	5.60	72.00	63.00	18.00									
	1.00	1.60	0.00	3.60	5.60	281.93	272.93	18.00									



## NATIONAL HIGHWAYS ORIGINAL WORKS

Sl. No	Name of the work	Length (Km) for Roads span (M) for bridges	Amount of AA/ES/TS(in lakhs)	AA No and Date	Amount as per CB	Bond No.	Date of Start as per C.B.	Date of completion as per C.B.	Physical progress in %		
									Upto 03/2016	During 2016-17	Total upto date
1	2	3	4	5	6	7	8	9	10	11	12

### Under NH Circle Haldwani

#### Works Executed by N.H. Division, P.W.D., Haldwani

52	Providing and erecting "W" Metal Beam Crash Barrier from km. 8 to 12, 40 to 49 & km. 89 to 101 on NH 87E (new NH109) in the State of Uttarakhand	1 Job	229.44	<b>Job No: 87Ext.(109)-UR-2013-14-356 Dt. 11.11.2013</b>	174.26		05.05.16	04.11.16		70%	70%
53	Widening to 2-lane with geometrics improvement of NH-87 Ext (New NH-109) from km. 35.00 to 45.00 (Khairna to Kakrighat) on EPC Mode in the State of Uttarakhand	10.00	3862.60	<b>Job No: 87Ext.(109)-UR-2014-15-379 Dt. 07.07.2014</b>	3017.39		30.05.16	29.11.17			
54	Strengthening work from km. 26.00 to 38.00 of NH-121 (New No. 309) in the State of Uttarakhand	12.00	659.69	<b>Job No.121(309)-UR-2015-16-434 Dt. 01.10.2015</b>	432.67		11.03.16	10.08.16	50%	50%	100%
55	DPR for rehabilitation and upgradation to 2-lane from km. 89.100 to 123.00 of NH-87(New No. 109) in the State of Uttarakhand	1 job	40.90	<b>Job No.87(109)-UR-2015-16-457 Dt. 29.03.2016</b>	38.91		10.06.16	09.12.16			
56	Strengthening/Raising from km 49.00 to km 63.00 of NH-121 (New NH-309)	14.00	983.72	<b>Job NoJob No.121(309)-UR-2016-17-479 Dt. 18.10.2016</b>							
<b>Total :- (Sl. No. 52 to 56)</b>		<b>36.00 2 job</b>	<b>5776.35</b>		<b>3663.23</b>						

#### Works Executed by N.H. Division, P.W.D., Lohaghat

57	Road Safety work including strengthening in km 122.908 to km 124.500, km 184.00 to km 189.00 and km 196.00 to km 202.00 of NH-125	12.59	404.57	<b>Job No. 125(09)-UR-2015-16-464 dated 31.03.2016</b>	350.48		26.09.16	25.01.17		85%	85%
58	Compensatory plantation & NPV For Forest land for the work of widening to two lane with geometric improvement from Km.111.00 to 198.00 (Excluding bypasses)on NH-125 (New NH-09)	1 job	1359.39	<b>Job No.NH-125(09)-UR-2016-17-475 dated 16.09.2016</b>							

Sl. No.	Item wise Achievement/ Target/Balance ( Nos. /Km.) on 01.04.2016								Financial Progress (Rs. In lakhs)						Revised Target date of completion	Name of Contractor	Remarks
	H/S cutting/ Earth work	GSB/ G1	G2	G3 (First coat)/ WMM	G3 (2nd coat)/ WMM	BM/ DBM	SDBC/ BC	PC/ seal coat	Upto 03/2016	Balance as on 01.04.16	Demand in 2016-17	Expenditure in the Month	During 2016-17	Total upto date			
									13	14	15	16	17	18	19	20	21
52									0.11	229.33	200.00		123.16	123.27	11/2016	M/s Lakshya Construction, Roorkee	Work in progress
53									2.51	3860.09	1200.00	0.60	52.74	55.25	11/2017	DevYesh, Project infrastructure Pvt. Ltd, Pashchim Vihar, New Delhi	Letter of Acceptance issued on 12.05.2016 & Date of start to be given shortly
54						0.60	10.00		178.05	481.64	300.00		280.71	458.76	06/2016	M/s PRL Project & Infrastructure Ltd., 34/1 Vikas Apartment, East Panjabi Bag, New Delhi	<b>Work Completed</b>
55									0.00	40.90	40.00			0.00		M/s B.L.G. Consultancy Services Ltd, Rajsthan	Work in progress
56									0.00	983.72	40.00			0.00			Tender Invited on 20.10.16
	0.00	0.00	0.00	0.00	0.00	0.60	10.00	0.00	180.67	5595.68	1780.00	0.60	456.61	637.28			
	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00									
	10.00	10.00	10.00	10.00	0.00	10.00	10.00	0.00									
57						12.59	12.59		0.00	404.57	300.00	247.58	247.58	247.58	01/2017	M/s R.G. Buildwell Engineers Ltd, R-13/84 Rajnagar, Gaziabad	Work in progress
58									0.00	1359.39		1097.49	1097.49	1097.49		EE NH Lohaghat	Work in progress

## NATIONAL HIGHWAYS ORIGINAL WORKS

Sl. No	Name of the work	Length (Km) for Roads span (M) for bridges	Amount of AA/ES/TS(in lakhs)	AA No and Date	Amount as per CB	Bond No.	Date of Start as per C.B.	Date of completion as per C.B.	Physical progress in %		
									Upto 03/2016	During 2016-17	Total upto date
1	2	3	4	5	6	7	8	9	10	11	12
59	Reconstruction with geometrics improvement of two lane to 2-lane with paved shoulders configuration from existing km. 52.200 to 92.880 of NH-125 (New No. 09) in the State of Uttarakhand on EPC Mode under improvement of NH Connectivity to Chardham	40.68	3973.00	Job No.NH-125(09)-UR-2016-17-484 dated 26.10.2016							
60	Strengthening from Km. 7.00 to 52.00 on NH 309 A	45.00	3267.39	Job No.Job No.NH-309A-UR-2016-17-480 dated 18.10.2016							
<b>Total :- (Sl. No. 57 to 60)</b>		<b>98.27 1 Job</b>	<b>9004.35</b>		<b>350.48</b>						

### Works Executed by N.H. Division, P.W.D., Ranikhet

61	Strengthening and raising work from Km. 89.00 to 101.00 (Kayarli to Majkhali) on NH 87 Ext.(New NH-109) in the State of Uttarakhand	12.00	830.65	Job No.87Ext. (new nh-109)-UR-2014-15-388 Dt. 02.12.2014	623.09		25.03.15	24.09.15	80%	20%	100%
62	Reconstruction of 2.00 Mtr span R.C.C box Culvert in Km. 0.00 to 17.00 (10 Nos), Km 80 to 108 (10 Nos), Km 156 to 189 (15 Nos.) of NH-87 Ext. (New NH 109) in the State of Uttarakhand	1 job	360.23	Job No.87Ext. (new nh-109)-UR-2014-15-390 Dt. 02.12.2014	320.90		28.09.15	27.05.16	48%	47%	95%
63	Reconstruction of 6.00 Mtr span R.C.C Culvert in Km. 141(2-4) & (8-10) on NH-87Ext (New NH 109) in the State of Uttarakhand	1 job	144.77	Job No.87Ext. (new nh-109)-UR-2014-15-398 Dt. 02.01.2015	109.85		11.05.15	10.02.16	25%	40%	65%
64	Improvement / Strengthening work from km. 92.00 to 132.00 on NH-309(A) in the State of Uttarakhand	40.00	2050.79	Job No.309A-UR-2014-15-422Dt. 30.03.2015	1536.19		16.11.15	15.11.16	20%	55%	75%
65	Widening & reconstruction of 4 M span culvert (9 No) from km. 95.00 to 153.00 of NH-87Ext (New No. 109) in the State of Uttarakhand	1 job	873.55	Job No.87Ext(109)-UR-2015-16-441 Dt. 28.10.2015	613.16		24.05.16	23.01.17		25%	25%
66	Widening of road edge to edge in Abadi portion from km. 90.00 to 109.00 on NH-87Ext (New No. 109) in the State of Uttarakhand	1 job	526.53	Job No.87Ext(109)-UR-2015-16-443 Dt. 01.12.2015	402.90		02.05.16	01.11.16		40%	40%

Sl. No.	Item wise Achievement/ Target/Balance ( Nos. /Km.) on 01.04.2016								Financial Progress (Rs. In lakhs)						Revised Target date of completion	Name of Contractor	Remarks
	H/S cutting/ Earth work	GSB/ G1	G2	G3 (First coat)/ WMM	G3 (2nd coat)/ WMM	BM/ DBM	SDBC/ BC	PC/ seal coat	Upto 03/2016	Balance as on 01.04.16	Demand in 2016-17	Expenditure in the Month	During 2016-17	Total upto date			
								13	14	15	16	17	18	19	20	21	
59								0.00	3973.00							Tender invited	
60								0.00	3267.39							Tender invited	
						12.59	12.59	0.00	9004.35	300.00	1345.07	1345.07	1345.07				
						12.59	12.59										
						12.59	12.59										
61							5.00	385.95	444.70	200.00	44.55	270.48	656.43	05/2016	M/s Woodhill Infrastructure pVt. Ltd, Gaziabad	<b>Work Completed</b>	
							5.00										
							5.00										
62								174.79	185.44	150.00		104.56	279.35	11/2016	M/s G.S. Matiyani, Tanakpur road, Pithoragarh	Culvert work completed & PC work in progress on approach road	
63								24.22	120.55	95.00		40.34	64.56	11/2016	M/s Kawaljit Singh, Awas Vikas, Rudrapur	1 culvert in abutment work completed & 1 culvert in slab completed	
64						23.00	8.00	246.13	1804.66	1400.00	335.96	1076.96	1323.09	11/2016	M/s R.G. Buildwell Engineers Ltd, R-13/84 Rajnagar, Gaziabad	Work in progress (Culvert work in progress)	
						31.00	40.00										
						31.00	40.00										
65								0.37	873.18	300.00		43.07	43.44	03/2017	M/s WoodHill Infrastructure Ltd, 42 RDC Rajnagar, Gaziabad	Work in progress	
66								0.36	526.17	300.00		230.97	231.33	02/2017	M/s WoodHill Infrastructure Ltd, 42 RDC Rainagar, Gaziabad	800 No parapet and 1850 RM crash barrier completed. WBM work in progress in km 95 96	



Item wise Achievement/ Target/Balance ( Nos. /Km.) on 01.04.2016																		
Sl. No.	Item wise Achievement/ Target/Balance ( Nos. /Km.) on 01.04.2016								Financial Progress (Rs. In lakhs)						Revised Target date of completion	Name of Contractor	Remarks	
	H/S cutting/ Earth work	GSB/ G1	G2	G3 (First coat)/ WMM	G3 (2nd coat)/W MM	BM/ DBM	SDBC/ BC	PC/ seal coat	Upto 03/2016	Balance as on 01.04.16	Demand in 2016-17	Expenditure in the Month	During 2016-17	Total upto date				
								13	14	15	16	17	18	19	20	21		
																progress in mm. 97, 99, 100, 101, 102, 103, 108, 109		

### NATIONAL HIGHWAYS ORIGINAL WORKS

Sl. No	Name of the work	Length (Km) for Roads span (M) for bridges	Amount of AA/ES/TS(in lakhs)	AA No and Date	Amount as per CB	Bond No.	Date of Start as per C.B.	Date of completion as per C.B.	Physical progress in %		
									Upto 03/2016	During 2016-17	Total upto date
1	2	3	4	5	6	7	8	9	10	11	12
67	Protection work from km, 135.00 to 206.00 on NH-309A	1 job	470.82	<b>Job No.309A-UR- 2015-16-455 dated 28.03.16</b>	319.07		02.08.16	01.05.17		10%	10%
68	Strengthening from km. 120.00 to 149.00 on NH-87 Ext including road safety works, widening of road edge to egde in selected abadi portion in km. 134.00 to 138.00 and reconstruction of 40 Nos. of culverts in the State of Uttarakhand	29.00+ 1 job	2653.91	<b>Job No.309A-UR- 2015-16-456 dated 29.03.16</b>	1717.89		21.06.16	20.09.17		30%	30%
69	Reconstruction of 2 M span RCC culverts (20 Nos) from km. 56.00 to 80.00 on NH-87Ext (new No. 109) in the State of Uttarakhand	1 job	294.41	<b>Job No.87Ext(109)-UR-2015-16-459 dated 31.03.16</b>	217.51		20.07.16	29.03.17		30%	30%
70	Strengthening from Km. 132.00 to 134.00 & Km.136.00 to 166.00 on NH 309 A	32.00	1563.77	<b>Job No NH309 A- UR-2016-17-482 dated 18.10.16</b>							
<b>Total :- (Sl. No. 61 to 70)</b>		<b>113.00</b> <b>7 Job</b>	<b>9769.43</b>		<b>5860.56</b>						
<b>Total :- Haldwani Circle (Sl. No. 52 to 70)</b>		<b>247.27</b> <b>10 Job</b>	<b>24550.13</b>		<b>9874.27</b>						
<b>Total of Ongoing Works (2016-2017)</b>		<b>637.58</b> <b>14 bridge+</b> <b>33 job</b>	<b>230151.96</b>		<b>52119.08</b>						





### NATIONAL HIGHWAYS ORIGINAL WORKS

Sl. No	Name of the work	Length (Km) for Roads span (M) for bridges	Amount of AA/ES/TS(in lakhs)	AA No and Date	Amount as per CB	Bond No.	Date of Start as per C.B.	Date of completion as per C.B.	Physical progress in %		
									Upto 03/2016	During 2016-17	Total upto date
1	2	3	4	5	6	7	8	9	10	11	12
<b>LA work to be completed and to be foreclose</b>											
1	Land Acquisition for Widening to 2-lane with Geometrics improvements from km. 127.82 to 134.00 on NH-94 (New No. 134) in the State of Uttarakhand.	1 Job	202.49	<b>Job No : 94-UR-2009-10-234 Dt. 15.01.2010</b>	202.49			03/2011	70%		70%
2	Land Acquisition for Widening to 2-lane with Geometrics improvements from km. 35.00 to 45.00 (Khairana to kakrighat) on NH-87 Ext. (New No. 109) in the State of Uttarakhand.	1 Job	166.14	<b>Job No: 87Ext. -UR-2009-235 Dt. 15.01.2010 (108.34)/05.03.14</b>	166.14			03/2011			
3	Private land acquisition, building compensation, forest land transfer, payment of NPV, compensatory afforestation etc. from km. 133.145 to 174.00 on NH-72B (New No. 707)	1 Job	1268.87	<b>Job No : 72B-UK-2010-11-040 Dt. 3.12.2010</b>	1268.87						
4	Private land acquisition, building compensation, forest land transfer, payment of NPV, compensatory afforestation etc. from km. 134.00 to 176.00 on NH-94 (New No. 134)	1 Job	1344.12	<b>Job No : 94-UK-2010-11-038 Dt. 30.12.2010</b>	1344.12						
5	Private land acquisition, building compensation, forest land transfer, payment of NPV, compensatory afforestation etc. from km. 186.00 to 211.00 on NH-94 (New No. 134)	1 Job	1222.41	<b>Job No : 94-UK-2010-11-041 Dt. 30.12.2010</b>	1222.41						
6	Private land acquisition, building compensation, forest land transfer, payment of NPV, compensatory afforestation etc. from km. 44.00 to 59.00 on NH-123 (New No. 507)	1 Job	530.44	<b>Job No : 123-UK-2010-11-039 Dt. 30.12.2010</b>	530.44						
7	Private land acquisition, building compensation, forest land transfer, payment of NPV, compensatory afforestation etc. from km. 75.00 to 101.00 on NH-123 (New No. 507)	1 Job	1250.24	<b>Job No : 123-UK-2010-11-037 Dt. 30.12.2010</b>	1250.24						
			<b>5984.71</b>		<b>5984.71</b>						
			<b>236136.67</b>	<b>211420.40</b>							

Sl. No.	Item wise Achievement/ Target/Balance ( Nos. /Km.) on 01.04.2016								Financial Progress (Rs. In lakhs)						Revised Target date of completion	Name of Contractor	Remarks
	H/S cutting/ Earth work	GSB/ G1	G2	G3 (First coat)/ WMM	G3 (2nd coat)/ WMM	BM/ DBM	SDBC/ BC	PC/ seal coat	Upto 03/2016	Balance as on 01.04.16	Demand in 2016-17	Expenditure in the Month	During 2016-17	Total upto date			
									13	14	15	16	17	18			

1								127.19	75.30	0.00				127.19	03/2015	Executive Engineer, NH Division, Barkot	90% LA completed. Combined proposal of forest land to be prepared by consultant engaged by MORTH for NH-94 km. 122.00 to 217.00 & work to be foreclose	
2								87.34	78.80	0.00				87.34	03/2016	Executive Engineer NH Division, PWD Haldwani	Final forest land sanction received. Tree cutting completed. Compensation payment of building in progress	
3								577.60	691.27	0.00				577.60	03/2015	Executive Engineer, NH Division, Roorkee	80% LA completed. Preparation of forest proposal submitted online	
4								591.27	752.85	0.00				591.27	03/2015	Executive Engineer, NH Division, Barkot	80% LA completed. Combined proposal of forest land to be prepared by consultant engaged by MORTH. Work to be foreclose	
5								800.14	422.27	0.00				800.14	03/2015	Executive Engineer, NH Division, Barkot	80% LA completed. Combined proposal of forest land to be prepared by consultant engaged by MORTH. Work to be foreclose	
6								0.00	530.44	0.00				0.00	03/2015	Executive Engineer, NH Division, Barkot	Work to be desanction as this stretches comes in submergence of Lakhwad Dam project.	
7								808.47	441.77	0.00				808.47	06/2015	Executive Engineer, NH Division, Barkot	Preparation of forest land paper is in progress. Online submitted on 10.05.2015 & objection raised. Resubmitted on 27.05.2015	
								<b>2992.01</b>	<b>2992.70</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>2992.01</b>				

**10117.93**

## NATIONAL HIGHWAYS ORIGINAL WORKS

Sl. No	Name of the work	Length (Km) for Roads span (M) for bridges	Amount of AA/ES/TS(in lakhs)	AA No and Date	Amount as per CB	Bond No.	Date of Start as per C.B.	Date of completion as per C.B.	Physical progress in %		
									Upto 03/2016	During 2016-17	Total upto date
1	2	3	4	5	6	7	8	9	10	11	12
<b>Liabilities to be paid in 2016-17 on previous completed Works</b>											
<b>Under 10th NH Circle, PWD, Dehradun</b>											
1	Construction of 12 M span RCC bridge in km. 204 on NH-121 in the State of Uttarakhand.	1 bridge	98.55	<b>Job No : 121-UR-2009-222 Dt. 29.09.2009</b>	84.69	40/SE-NH/2009-10	04.12.09	02.12.10	100%		100%
2	Construction of 12 M span RCC bridge in km. 203 on NH-121 in the State of Uttarakhand.	2 bridge	162.66	<b>Job No : 121-UR-2009-221 Dt. 29.09.2009</b>	146.10	28/SE-NH/2009-10	06.11.09	05.11.10	100%		100%
3	Providing & fixing of road safety measures like Signange, Delineators & reflective studs (cat Eye) on NH-72B (707) from km. 134.00 to 174.00 under NH(O) in the State of Uttarakhand	1 Job	74.05	<b>Job No : 72B(707)-UR-2013-14-342 Dt. 09.10.2013</b>	61.85	120/EE	02.01.14	01.04.14	100%		100%
4	Widening to 2- lane with Geometric Improvement in km. 122.0 to 127.82 (total length 5.82 km.) of NH-94 (New No. 134) in the state of Uttarakhand. (Dharasu Bend to Fedi)	5.82	1345.19	<b>Job No : 094-UR-2008-118 Dt. 25.03.2008/ 20.01.2010</b>	1112.39	17/SE-NH-2008-09	26.07.2008	25.07.2010	93%		93%
5	Land Acquisition for Widening to 2-lane with Geometrics improvements from km. 59.00 to 65.00 on NH-123 (New No. 507) in the State of Uttarakhand.	1 Job	83.76	<b>Job No : 94-UR-2009-10-241 Dt. 16.02.2010</b>	83.76			03/2011	95%		95%
6	Construction of Asan bridge in km. 116 on NH-72 (New No. 7) in the State of Uttarakhand.	1 bridge	1394.20	<b>Job No : 072-UR-2010-11-251 Dt. 24.01.2011</b>	1195.85	39/SE-NH-2010-11	23.03.2011	22.03.2013	70%	30%	100%
7	Utility sifting(Electric poles &Water pipe line) from km. 218.050 to 227.500(Nepali farm to Triveni ghat) from widening of road from two lane to four lane on on NH-58 in the state of Uttarakhand	1 Job	553.90	<b>Job No : 58(7)-UR-2013-14-332 Dt. 03.09.2013</b>	553.90					100%	100%
8	Reconstruction of 3 M span RCC box culvert in km. 140 on NH-72 (New No-07) under Annual Plan 2014-15 in the state of Uttarakhand.	1 job	43.66	<b>Job No : 072(7)-UR-2014-15-395 Dt. 01.01.2015</b>			20.05.15	19.08.15		100%	100%
9	Strengthening work of Purkazi-Laksar-Haridwar Road from Km. 31.00 to 61.500 on NH- 334A (Newly declared NH) under Annual Plan 2014-15 in the State of Uttarakhand.	30.50	4051.16	<b>Job No : 334A-UR-2014-15-401 Dt. 12.01.2015</b>	2791.43	14/SE-NH/15-16	21.05.15	20.02.16		100%	100%
10	Providing & fixing of road safety measures like Signange, Delineators & reflective studs (cat Eye) on NH-72 from km. 104.00 to 165.00 under NH(O) in the State of Uttarakhand	1 job	338.00	<b>Job No : 72-UR-2014-15-394 Dt. 01.01.2015</b>	176.86	20/SE-NH-10/15-16	04.06.15	03.10.15		100%	100%
11	Providing and erecting "W" metal beam crash barrier from km km. 134.00 to 174.00 on NH-72B (New No. 707) in the State of Uttarakhand	1 job	292.63	<b>Job No : 72B(707)-UR-2013-14-368 Dt. 07.01.2014</b>	264.92	28/SE-NH-10/2013-14	04.03.14	03.06.14	60%	40%	100%

Sl. No.	Item wise Achievement/ Target/Balance ( Nos. /Km.) on 01.04.2016								Financial Progress (Rs. In lakhs)						Revised Target date of completion	Name of Contractor	Remarks
	H/S cutting/ Earth work	GSB/ G1	G2	G3 (First coat)/ WMM	G3 (2nd coat)/WMM	BM/ DBM	SDBC/ BC	PC/ seal coat	Upto 03/2016	Balance as on 01.04.16	Demand in 2016-17	Expenditure in the Month	During 2016-17	Total upto date			
									13	14	15	16	17	18			

2	Open to traffic								79.13	19.42					79.13	03/2011	M/s Kundan Singh Prem Singh Jamnal, Ramnagar	<u>Work Completed</u>
3	Open to traffic								48.15	114.51					48.15	03/2011	M/s Triputi Associates, Dehradun	<u>Work Completed</u>
4									31.28	42.77					31.28	06/2014	M/s Engineers Enterprises, 368, Niranjanpur, Saharanpur road Dehradun	<u>Work Completed</u>
5	0.52	0.82	0.82	0.82	0.82				1241.02	104.17			76.27	1317.29	12/2014	M/s Amrit Dwellers, 46 Race Course, Dehradun	5.00 km. completed & to be forclose	
	0.52	0.82	0.82	0.82	0.82													
6									72.59	11.17					72.59	10/2014	Executive Engineer, NH Division, Barkot	<u>Work Completed</u>
7	Work Completed								1033.97	360.23			95.87	1129.84	10/2015	M/s Doon Associates, 5A, West Rest camp, Dehradun	<u>Work Completed</u>	
8									553.90	0.00					553.90	03/2016	Executive Engineer, NH Division, Roorkee	<u>Work Completed</u>
9									0.00	43.66	30.00		5.32	5.32	03/2016	Shri Jal Singh Rana, Manglor, District Haridwar	<u>Work Completed</u>	
10						30.50	30.50		3126.33	924.83	100.00	5.55	26.79	3153.12	02/2016	M/s Raj Shyama Construction Pvt. Ltd, Sanjay Nagar, Gaziabad	<u>Work Completed</u>	
						30.50	30.50											
11									22.81	315.19	100.00	38.10	38.10	60.91	02/2016	M/s Milestone Corporation, Gaziabad	<u>Work Completed</u>	
12									246.07	46.56			42.45	288.52	09/2015	M/s Doon Infrastructure, 5A West Rest Camp, Dehradun	<u>Work Completed</u>	

## NATIONAL HIGHWAYS ORIGINAL WORKS

Sl. No	Name of the work	Length (Km) for Roads span (M) for bridges	Amount of AA/ES/TS(in lakhs)	AA No and Date	Amount as per CB	Bond No.	Date of Start as per C.B.	Date of completion as per C.B.	Physical progress in %		
									Upto 03/2016	During 2016-17	Total upto date
1	2	3	4	5	6	7	8	9	10	11	12
12	Construction of 19.10 M span RCC Bridge in km. 39.100 on NH-334A in the State of Uttarakhand	1 Bridge	365.82	<b>Job No. 334A(Newly Declared)-UR-2014-15-427 dt. 31.3.2015</b>	315.37	24/SE-NH-10/2015-16	14.08.15	13.02.16		100%	100%
13	Strengthening work from km. 15.00 to 31.00 of Purkaji - Laksar Haridwar road on NH-334A in the State of Uttarakhand	16.00	2224.51	<b>Job No. 334A-UR-2015-16-431 dt. 18.08.2015</b>	1393.40	38/SE-NH-10/2015-16	04.11.15	03.03.16		100%	100%
14	Construction of 40 M span 2-lane PSC box girder bridge in km. 46 of NH-123 (New No. 507)	1 bridge	346.69	<b>Job No : 123-UR-2009- 192 Dt. 02.03.2009</b>	300.44	07/SE-NH-2009-10	31.07.2009	30.07.2010	30%		30%
15	Construction of two lane carriageway with geometrics improvement from km. 101.00 to 106.87 (Naugaon -Barkot road) of NH-123 (New No. 507) in the State of Uttarakhand	5.87	1352.55	<b>Job No : 123-UR-2009- 233 Dt. 13.01.2010</b>	1181.58	09/SE-NH-2010-11	20.09.2010	19.09.2012	30%	30%	60%
16	Construction of RCC girder bridge in km. 65 on NH-123 (New NH-507) in the state of Uttarakhand.	1 bridge	148.77	<b>Job No : 123-UR-2012-282 Dt. 30.03.2012</b>	133.82	14/SE-NH-10/2012-13	04.06.12	03.06.13	80%	20%	100%
17	Widening to 2-lane with Geometric Improvement in km. 60.00 to 64.82 (Naibagh to Dyarigad) of NH- 123 (New No. 507)	4.82	2075.57	<b>Job No : 123(507)-UR-2012-13-330 Dt. 30.03.2013</b>	1430.44	13/SE-NH-10/2013-14	30.12.2013	29.06.15	20%	25%	45%
18	Signage and fixing of reflective studs and delenators from km. 122.00 to 217.00 on NH-94(New 134) in the State of Uttarakhand	1 Job	152.95	<b>Job No : 94(134)-UR-2013-14-366 Dt. 07.01.2014</b>	126.87	05/SE-NH-10/14-15	25.05.14	23.08.14	20%	80%	100%
19	Supply & Fixing of "W" metal beam crash barrier from km. 17.00 to 45.00 on NH-123 (New NH No. 507) in the State of Uttarakhand	1 job	245.93	<b>Job No : 123(507)-UR-2014-15-385 Dt. 19.11.2014</b>	179.96	22/SE-NH-10/15-16	20.06.15	19.10.15		100%	100%
20	Reconstruction of damaged culvert from km. 46 to 68 and km. 107 to 111.35 on NH-123 (new NH NO. 507) in the State of Uttarakhand (Total culvert 8 NO)	1 job	318.17	<b>Job No : 123(507)-UR-2014-15-400 Dt. 08.01.2015</b>	237.49	16/SE-NH-10/15-16	04.06.15	03.12.15		100%	100%
21	Construction of drain in km. 10, 11, and km. 18, 19 on NH-123 (New NH No. 507) in the State of Uttarakhand	1 job	345.38	<b>Job No : 123(507)-UR-2014-15-402 Dt. 20.01.2015</b>	248.50	29/SE-NH-10/2015-16	23.09.15	22.03.16		100%	100%
22	Improvement / Strengthening work from km. 84.00 to 97.00 on NH-123(New No. 507) in the State of Uttarakhand	13.00	851.90	<b>Job No : 123(507)-UR-2014-15-419 / 25.03.2015</b>	741.02	21/SE-NH-10/15-16	04.06.15	03.06.16		100%	100%
23	Widening to Two lanes with Geometric improvement in km. 210.00 to 220.00 of NH-121 (New No. 309) in the State of Uttarakhand (Chakisain to Paithani)	10.00	1977.13	<b>Job No: 121 -UR-2009-194 Dt. 01.06.2009</b>	1790.42	13/SE-NH-2009-10	13.10.2009	12.04.2011	90%	10%	100%
24	Construction and improvement of road in km. 175 to 189 (Nainidhar to Salondhar) (WBM & PC in single lane carriageway in kuchha portion) on NH-121(New 309)	15.00	794.23	<b>Job No: 121(309) -UR-2012-13-325 Dt. 09.01.2013</b>	568.34	42/SE-NH-10/13-14	19.03.2013	18.09.2014	50%	50%	100%
25	Reconstruction /rehabilitation of damaged road surface by WBM/DBM/BC from km. 63.00 to 70.00 on NH-121 (New No. 309) in the State of Uttarakhand	7.00	525.78	<b>Job No: 121(309) -UR-2013-14-375 Dt. 05.03.2014</b>	476.08	14/SE-NH-14-15	02.03.15	01.03.16		100%	100%

Sl. No.	Item wise Achievement/ Target/Balance ( Nos. /Km.) on 01.04.2016								Financial Progress (Rs. In lakhs)						Revised Target date of completion	Name of Contractor	Remarks
	H/S cutting/ Earth work	GSB/ G1	G2	G3 (First coat)/ WMM	G3 (2nd coat)/ WMM	BM/ DBM	SDBC/ BC	PC/ seal coat	Upto 03/2016	Balance as on 01.04.16	Demand in 2016-17	Expenditure in the Month	During 2016-17	Total upto date			
13	Bridge completed								253.71	112.11	50.00		104.61	358.32	02/2016	M/s Technical Construction Associates, 400/1, Sunder Vihar, Ballunur Dehradun	<u>Work Completed</u>
14						16.00	16.00		937.12	1287.39	400.00		322.15	1259.27	03/2016	M/s Raj Shyama Construction Pvt. Ltd, Sanjay Nagar, Gaziabad	<u>Work Completed</u>
15	Both abutment completed. Design of superstructure to be changed								191.88	154.81	10.00			191.88	03/2016	M/s Doon Associates, 5A West Rest Camp, Dehradun	Both abutment completed. Design of super structure to be changed. Agreement terminated.
16	2.50	2.50	2.50	2.50	2.00				702.01	650.54	100.00		190.87	892.88	03/2016	M/s Anshuman Construction Co., Rishikesh	<u>Work to be foreclose.</u> PC on existing surface
	3.37	4.87	4.87	5.87	5.87			5.87									
	3.37	4.87	4.87	5.87	5.87			5.87									
17	Work completed								115.72	33.05				115.72	07/2015	Shri mahipal Singh Sajwan, Vill Bel, PO Parogi, Tehri Garhwal	<u>Work completed</u>
18	1.72								657.74	1417.83	200.00		164.38	822.12	06/2016	M/s Link Enterprises, Railway road, Jwalapur, Haridwar	<u>Work to be foreclose.</u> PC on existing surface
	2.32	4.82	4.82	4.82				4.82									
	2.32	4.82	4.82	4.82				4.82									
19									37.78	115.17	0.00		100.23	138.01	06/2015	M/s Engineers Enterprises, 368, Niranjanpur, Saharanpur road Dehradun	<u>Work Completed</u>
20									195.16	50.77				195.16	11/2015	M/s Lakshya Construction, Roorkee	<u>Work Completed</u>
21									159.79	158.38	80.00		66.98	226.77	03/2016	M/s Shiwalik Infraventure, Saharanpur	<u>Work Completed</u>
22									193.09	152.29	60.00			193.09	03/2016	M/s Key Key Construction, Roorkee	<u>Work Completed</u>
23						13.00	13.00		608.85	243.05	150.00		119.43	728.28	06/2016	M/s Espan Infrastructure Ltd, New Delhi	<u>Work completed</u>
						13.00	13.00										
						13.00	13.00										
24	0.50	1.00	1.00	1.00		1.00	1.00		2030.70		50.00		63.30	2094.00	03/2016	M/s N.K.G. Infrastructure, Gaziabad	<u>Work completed</u>
	0.50	1.00	1.00	1.00		1.00	1.00										
	0.50	1.00	1.00	1.00		1.00	1.00										
25					12.00				345.67	448.56	220.00		275.32	620.99	03/2016	M/s Aryan Construction & Associates, 14 first floor, Palika bazar, GT road, Gaziabad	<u>Work completed</u>
				12.00				15.00									
				12.00				15.00									
26			7.00	7.00		7.00	7.00		489.43	36.35	30.00		26.16	515.59	01/2016	M/s Shivom Construction, Gaziabad	<u>Work Completed</u>
			7.00	7.00		7.00	7.00										
			7.00	7.00		7.00	7.00										

## NATIONAL HIGHWAYS ORIGINAL WORKS

Sl. No	Name of the work	Length (Km) for Roads span (M) for bridges	Amount of AA/ES/TS(in lakhs)	AA No and Date	Amount as per CB	Bond No.	Date of Start as per C.B.	Date of completion as per C.B.	Physical progress in %		
									Upto 03/2016	During 2016-17	Total upto date
1	2	3	4	5	6	7	8	9	10	11	12
26	Reconstruction of damaged 37 nos of 1.00 M span RCC slab culvert from km. 63.00 to 143.00 on NH-121 (New NH -309) in the State of Uttarakhand.	1 job	153.51	<b>Job No: 121(309) -UR-2014-15-391 Dt. 02.12.2014</b>	131.99	30/SE-NH-10/14-15	30.03.15	29.09.15		100%	100%
27	Strengthening work from km. 250.00 to 268.00(Gular to kodiya) with 50 mm DBM and 30 mm BC on NH-58 in the State of Uttarakhand	18.00	1516.01	<b>Job No: 58-UR-2014-15-408 Dt. 18.02.2015</b>	1086.27	01/SE-NH-10/15-16	04.04.2015	03.08.15		100%	100%
28	Supply & Fixing of "W" metal beam crash barrier from km. 0.00 to 76.00 on NH-109 (New NH No. 107) in the State of Uttarakhand	1 job	412.06	<b>Job No: 109(107) -UR-2014-15-397 Dt. 01.01.2015</b>	296.31	02/SE-NH-10/2015-16	09.04.15	08.08.15		100%	100%
29	Providing & fixing of road safety measures like Signange, Delineators & reflective studs (cat Eye) on NH-109 (107) from km. 0.00 to 40.00 and km. 40.00 to 76.00 under NH(O) in the State of Uttarakhand	1 job	296.93	<b>Job No: 109(107) -UR-2014-15-396 Dt. 01.01.2015</b>	155.28	03/SE-NH-10/2015-16	09.04.15	08.08.15		100%	100%
30	Road protection work on hill side & Valley side in km.220.00 to 234.00 on NH 87E (New NH-109) in the State of Uttarakhand.	1 job	1190.84	<b>Job No: 87Ext.(109) -UR-2013-14- 361 Dt. 18.11.2013</b>	1038.93	15/SE-NH-Hld/2014	03.03.2014	02.12.2014	55%	45%	100%
31	Supply of Machineris for National Highways Uttarakhand	1 job	2098.45	<b>Job No. NH-UR-2014-15-404 Dt. 29.01.2015</b>						100%	100%
	<b>Total</b>		<b>25830.94</b>		<b>18304.26</b>						

Sl. No.	Item wise Achievement/ Target/Balance ( Nos. /Km.) on 01.04.2016								Financial Progress (Rs. In lakhs)						Revised Target date of completion	Name of Contractor	Remarks
	H/S cutting/ Earth work	GSB/ G1	G2	G3 (First coat)/ WMM	G3 (2nd coat)/ WMM	BM/ DBM	SDBC/ BC	PC/ seal coat	Upto 03/2016	Balance as on 01.04.16	Demand in 2016-17	Expenditure in the Month	During 2016-17	Total upto date			
27									121.92	31.59			16.23	138.15	03/2016	M/s MNH construction Co., 137/100 Singhal Mandi, MataRani Niwas, Karai road, Dehradun	<u>Work Completed</u>
28						18.00	18.00		1079.33	436.68			89.05	1168.38	12/2015	M/s Devyash Project Pvt. Ltd, New Delhi	<u>Work Completed</u>
29						18.00	18.00		319.21	92.85	70.00			319.21	11/2015	M/s ART Thermosets Pvt Ltd, Kanpur	<u>Work Completed</u>
30									68.00	228.93	100.00			68.00	12/2015	M/s Milestone Corporation, Gaziabad	<u>Work Completed</u>
31									936.04	254.80		108.79	108.79	1044.83	10/2015	M/s Bharat Construcion, PPCL colony, Uday Vihar, Haridwar bypass, Dehradun	<u>Work Completed</u>
32									1929.70	168.75				1929.70	12/2015		<u>Work Completed</u>
									<b>17828.10</b>	<b>8056.41</b>	<b>1750.00</b>	<b>152.44</b>	<b>1932.30</b>	<b>19760.40</b>			



### NATIONAL HIGHWAYS ORIGINAL WORKS

Sl. No	Name of the work	Length (Km) for Roads span (M) for bridges	Amount of AA/ES/TS(in lakhs)	AA No and Date	Amount as per CB	Bond No.	Date of Start as per C.B.	Date of completion as per C.B.	Physical progress in %		
									Upto 03/2016	During 2016-17	Total upto date
1	2	3	4	5	6	7	8	9	10	11	12
<b>Under NH Circle, PWD, Haldwani</b>											
32	Strengthening work from km 92.88 to km 111.00 on NH-125 (New NH-09) in the State of Uttarakhand	18.12	1013.93	<b>Job No: 125. (09)-UR-2014-15-403 Dt. 27.01.2015</b>	807.67		21.04.15	20.08.15		100%	100%
33	Strengthening work by DBM/BC from km 168.73 to km 184.00 on NH-125 (New NH-09) in the State of Uttarakhand	15.27	1056.15	<b>Job No: 125. (09)-UR-2014-15-406 Dt. 10.02.2015</b>	821.24		20.06.15	19.12.15		100%	100%
34	Strengthening work by DBM/BC from km 147.00 to km 160.00 on NH-125 (New NH-09) in the State of Uttarakhand	13.00	799.17	<b>Job No: 125. (09)-UR-2014-15-407 Dt. 27.01.2015</b>	595.50		18.04.15	17.08.15		100%	100%
35	Strengthening work from km. 189.00 to 196.00 on NH-125 (New No. 09) in the State of Uttarakhand	7.00	346.31	<b>Job No: 125. (09)-UR-2014-15-421 Dt. 30.03.2015</b>	280.08		09.09.15	08.12.15		100%	100%
36	Improvement/Strengthening work from km. 111.00 to 116.080 on NH-125 (New No. 09) in the State of Uttarakhand	5.08	284.39	<b>Job No: 125. (09)-UR-2014-15-426 Dt. 31.03.2015</b>	207.89		09.09.15	08.12.15		100%	100%
37	Improvement/Strengthening work of damaged road surface from km. 124.50 to 126.50, km. 127.50 to km. 133.50, km. 136.50 to 138.00 and km. 144.00 to 147.00 on NH-125 (New No. 09) in the	12.50	801.43	<b>Job No: 125. (09)-UR-2014-15-425 Dt. 31.03.2015</b>	633.88		20.06.15	19.10.15		100%	100%
38	Strengthening and raising work from Km.108.50 to 120.00 Of NH 87 Ext.(New NH-109) (Ghingharikhal to Gagas) in the State of Uttarakhand	11.50	887.28	<b>Job No.87Ext. (new nh-109)-UR-2014-15-389 Dt. 02.12.2014</b>	667.91		25.03.15	24.09.15		100%	100%
<b>Total of Liabilities work</b>			<b>5188.66</b>		<b>4014.17</b>						
<b>Total (Ongoing + completed works)</b>			<b>267156.27</b>		<b>80422.22</b>						

Sl. No.	Item wise Achievement/ Target/Balance ( Nos. /Km.) on 01.04.2016								Financial Progress (Rs. In lakhs)						Revised Target date of completion	Name of Contractor	Remarks
	H/S cutting/ Earth work	GSB/ G1	G2	G3 (First coat)/ WMM	G3 (2nd coat)/W MM	BM/ DBM	SDBC/ BC	PC/ seal coat	Upto 03/2016	Balance as on 01.04.16	Demand in 2016-17	Expenditure in the Month	During 2016-17	Total upto date			
33						18.12	18.12		814.30	199.63		90.37	90.37	904.67	01/2016	M/s Kumar Trading Company, Avas Vikas, Rudrapur	<u>Work Completed</u>
						18.12	18.12										
34						15.27	15.27		867.23	188.92		62.19	62.19	929.42	01/2016	M/s R.G. Buildwell Engineers Ltd, R-13/84 Rajnagar, Gaziabad	<u>Work Completed</u>
						15.27	15.27										
35						13.00	13.00		530.97	268.20		122.66	122.66	653.63	01/2016	M/s Woodhill Infrastructure Ltd, 42 RDC Rajnagar, Gaziabad	<u>Work Completed</u>
						13.00	13.00										
36						7.00	7.00		224.23	60.16		0.54	0.54	224.77	01/2016	M/s Hillways Construction Company, Dehradun road, Rishikesh	<u>Work Completed</u>
						7.00	7.00										
37						5.08	5.08		213.46	587.97				213.46	01/2016	M/s Kumar Trading Company, Avas Vikas, Rudrapur	<u>Work Completed</u>
						5.08	5.08										
38						12.50	12.50		599.55	287.73		125.56	125.56	725.11	01/2016	M/s R.G. Buildwell Engineers Ltd, R-13/84 Rajnagar, Gaziabad	<u>Work Completed</u>
						12.50	12.50										
39						11.50	11.50		671.23	216.05		81.33	81.33	752.56	03/2016	M/s Woodhill Infrastructure pVt. Ltd, Gaziabad	<u>Work Completed</u>
						11.50	11.50										
									<b>3920.97</b>	<b>1808.66</b>	<b>0.00</b>	<b>482.65</b>	<b>482.65</b>	<b>4403.62</b>			
									<b>31867.00</b>	<b>235883.81</b>	<b>41245.00</b>	<b>3849.96</b>	<b>14581.54</b>	<b>46448.54</b>			

### NATIONAL HIGHWAYS ORIGINAL WORKS

Sl. No	Name of the work	Length (Km) for Roads span (M) for bridges	Amount of AA/ES/TS(in lakhs)	AA No and Date	Amount as per CB	Bond No.	Date of Start as per C.B.	Date of completion as per C.B.	Physical progress in %		
									Upto 03/2016	During 2016-17	Total upto date
1	2	3	4	5	6	7	8	9	10	11	12
<b>Works Executed under P.B.F.F.</b>											
<b>10 th N.H. Circle, P.W.D., Dehradun</b>											
1	Protection of Yamuna Bridge at km. 13 & 14 of NH-123(New No. 507) in the State of Uttarakhand under PBFF	1 Job	152.16	<b>Job No. 123(507)-UR-2015-16-445 dt. 07.12.2015</b>	87.95	10/SE-NH-10/16-17	07.05.16	06.08.16		100%	100%
2	Construction of Nala in km. 1 and km. 2 on NH-123 (New No. 507) in the State of Uttarakhand under PBFF	1 Job	295.00	<b>Job No. 123(507)-UR-2015-16-449 Dt. 26.02.2016</b>	199.40		23.05.16	22.09.16		35%	35%
3	Construction of Steel Stair on ROB Laksar, on NH 334A in the State of Uttarakhand under PBFF	1 Job	38.66	<b>Job No. 334A-UR-2015-16-461 Dt. 31.03.2016</b>	33.17	22/EE-16-17	06.09.16	05.12.16		40%	40%
	<b>Total</b>	<b>3 job</b>	<b>485.82</b>		<b>320.52</b>						
<b>Under NH Circle, P.W.D., Haldwani</b>											
4	Construction of (15 Nos) 2 M span RCC box culvert from km. 165 to 190 of NH-309A under PBFF	1 Job	260.50	<b>Job No.309A- UR-2014-15-424 Dt. 31.03.2015</b>	198.68		27.07.15	26.03.16	70%	30%	100%
5	Reconstruction of 2 M span RCC culverts (10 Nos) from km. 145.00 to 165.00 on NH-309A under PBFF	1 Job	141.97	<b>Job No.309A- UR-2015-16-453 Dt. 17.03.2016</b>	97.83		26.07.16	25.04.17		35%	35%
6	Repair of Saryu and Gomti in km. 132(8-10) & km. 133(2-4) at Bageshwar of NH-309A	1 job	70.07	<b>Job No.309A-UR- 2015-16-446 dated 07.12.15</b>	58.28		04.02.16	30.05.16	50%	50%	100%
7	Road Safety and sinage work from km. 108.00 to 120.00 (Ghingarikhal to Gagas) on NH-87Ext(New 109) under PBFF	1 Job	211.30	<b>Job No.87Ext(109)-UR-2015-16-451 Dt. 10.03.2016</b>	145.95		18.06.16	17.12.16		65%	65%
	<b>Total</b>	<b>4 Job</b>	<b>683.84</b>		<b>500.74</b>						
	<b>Total of PBFF works (2016-17)</b>	<b>7 job</b>	<b>1169.66</b>		<b>821.26</b>						

Sl. No.	Item wise Achievement/ Target/Balance ( Nos. /Km.) on 01.04.2016								Financial Progress (Rs. In lakhs)						Revised Target date of completion	Name of Contractor	Remarks
	H/S cutting/ Earth work	GSB/ G1	G2	G3 (First coat)/ WMM	G3 (2nd coat)/W MM	BM/ DBM	SDBC/ BC	PC/ seal coat	Upto 03/2016	Balance as on 01.04.16	Demand in 2016-17	Expenditure in the Month	During 2016-17	Total upto date			
									13	14	15	16	17	18			
1								0.00	152.16	90.00		89.31	89.31	06/2016	Shri Sohan Kumar, Dehradun	<b>Work completed</b>	
2								0.00	295.00	200.00		34.79	34.79	12/2016	M/s Shiwalik Infraventure Ltd. Saharanpur	Work in progress	
3								0.00	38.66	30.00	11.35	11.35	11.35	12/2016	M/s Bharat Singh, Dehradun	Work in progress	
								<b>0.00</b>	<b>485.82</b>	<b>320.00</b>	<b>11.35</b>	<b>135.45</b>	<b>135.45</b>				
4								48.32	212.18	150.00		160.45	208.77	05/2016	M/s Parihar Construction, Near SBI, Bageshwar	<b>Work completed</b>	
5								0.00	141.97	100.00		0.90	0.90	04/2017	M/s Parihar constructions, Nr. SBI ,Bageshwar	Work in progress	
60								0.00	70.07	35.00		61.12	61.12	05/2016	M/s G.S. Matiyani, Tanakpur road, Pithoragarh	<b>Work Completed</b>	
6								0.00	211.30	160.00		127.38	127.38	12/2016	M/s Rawat constructions, Majhkhali, Almora	Work in progress	
								<b>48.32</b>	<b>635.52</b>	<b>445.00</b>	<b>0.00</b>	<b>349.85</b>	<b>398.17</b>				
								<b>48.32</b>	<b>1121.34</b>	<b>765.00</b>	<b>11.35</b>	<b>485.30</b>	<b>533.62</b>				



Sl. No.	Item wise Achievement/ Target/Balance ( Nos. /Km.) on 01.04.2016								Financial Progress (Rs. In lakhs)						Revised Target date of completion	Name of Contractor	Remarks
	H/S cutting/ Earth work	GSB/ G1	G2	G3 (First coat)/ WMM	G3 (2nd coat)/ WMM	BM/ DBM	SDBC/ BC	PC/ seal coat	Upto 03/2016	Balance as on 01.04.16	Demand in 2016-17	Expenditure in the Month	During 2016-17	Total upto date			
									13	14	15	16	17	18			
1								68.56	76.17	70.00				68.56		M/s Shivom Construction, Gaziabad	<u>Work completed</u>
2								25.42	50.17					25.42		M/s Construction Equipment Co, C-6, Sashtri Nagar, Meerut (UP)	<u>Work completed</u>
3								239.46	11.62					239.46	11/2015	M/s Nippon Signage Haldwani	<u>Work completed</u>
								<b>333.44</b>	<b>137.96</b>	<b>70.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>333.44</b>			
								<b>381.76</b>	<b>1259.30</b>	<b>835.00</b>	<b>11.35</b>	<b>485.30</b>	<b>867.06</b>				