

mRrjk[k.M ea tuinokj jk"Vh; jktekx@jKT; ekx@vU; ekxk ij fLFkr Cyd LiKW dh I ph

o"K 2013] 2014] 2015 ,oa 2014] 2015 o 2016 ea mRrjk[k.M jKT; ea gPZ n?k/Wukvka ds vk/kkj ij fpUgr Cyd LiKW ij dh xbZ dk; bkgH dk I kjkak

Sl. No.	State Name	Name of Department	Total Black Spots (In No.)	Completed Black Spots (No.)	Short Term Completed (No.)	Remaning Work										
						Short Term under Progress	Long Term									Work yet to be commenced
							Under U.P. Govt. (DPR Under progress)	DPR under Progress	DPR Sent for sanction	Work stayed by Hon'ble HighCourt	Safety Audit to be done	Work under progress	Report Not Recieved	Alternative road under progress	Alternative road Proposed	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1-	UTTARAKHAND	State PWD	25	8	24	1	0	11	0	0	3	2	1	0	0	0
2-		N.H.	33	2	29	4	0	13	3	1	4	0	3	0	0	7
3-		N.H.A.I.	65	15	6	58	1	0	0	0	0	39	0	3	0	7
		Total	123	25	59	63	1	24	3	1	7	41	4	3	0	14

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	देहरादून	अस्थाई खण्ड, लोनिवि, ऋषिकेश	सात मोड़ देहरादून रोड, ऋषिकेश (कि.मी. 10)	ऋषिकेश	10 कि.मी.	-	SH-24 (Km-10, Hm. 2-4)	तेज गति/लापरवाही	Yes		PWD Transport Police	17.02.2017	Short term 1.Rumble Strip 2.Cautionary Sign board 3.Thermoplastic paint 4. Cat eyes. Long term Improvement of curve is required.	Short term 1.Rumble Strip 2.Cautionary Sign board 3.Thermoplastic paint 4. Cat eyes. Long term -	रोड़ सेफ्टी आडिट का कार्य पूर्ण। डीपीआर गठित किया जा रहा है।
2	देहरादून	अस्थाई खण्ड, लोनिवि, ऋषिकेश	काली मंदिर देहरादून रोड ऋषिकेश (कि.मी.6.00)		6 कि.मी.	-	SH-24 (Km-6, Hm. 4-6)	तेज गति/लापरवाही	Yes		PWD Transport Police	17.02.2017	Short term 1.Rumble Strip 2.Cautionary Sign board 3.Thermoplastic paint 4. Cat eyes. Long term Improvement of curve is required.	Short term 1.Rumble Strip 2.Cautionary Sign board 3.Thermoplastic paint 4. Cat eyes. Long term -	रोड़ सेफ्टी आडिट का कार्य पूर्ण। डीपीआर गठित किया जा रहा है।
3	देहरादून	अस्थाई खण्ड, लोनिवि, ऋषिकेश	आरटीओ कार्यालय के पास हरिद्वार बाईपास रोड ऋषिकेश (कि.मी. 6.00)	ऋषिकेश	2 कि.मी.	-	MDR (Km - 6 Hm. 5-6)	तेज गति/लापरवाही		NO	PWD Transport Police	17.02.2017	Short term 1.Rumble Strip 2.Cautionary Sign board 3.Thermoplastic paint 4. Cat eyes. Long term Not required.	Short term 1.Rumble Strip 2.Cautionary Sign board 3.Thermoplastic paint 4. Cat eyes. Long term Not required.	Long Term Not Required
4	देहरादून	निर्माण खण्ड, लोनिवि, देहरादून	शिमला बाईपास प्रतीतपुर सहसपुर (कि.मी. 35.00)	सहसपुर	4 कि.मी.	-	Shimla bypass road (M.D.R.) Km 35.00 (34.540)	तेज गति/लापरवाही	-	NO	PWD Transport Police	20.02.2017	Short term 1.Rumble Strip, 2.sign bords, 3.Thermoplastic paint 4.cateyes Long term Not Required	Short term 1.Rumble Strip, 2.sign bords, 3.Thermoplastic paint 4.cateyes work are completed. Long term Not Required	डीपीआर गठित किया जा रहा है।

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
5	देहरादून	निर्माण खण्ड, लो0नि0वि0, देहरादून	धर्मावाला चौक सहसपुर (कि.मी. 35.00)	सहसपुर	5 कि.मी.	-	M.D.R. Km 35.00 (34.540)	तेज गति/लापरवाही	-	NO	PWD Transport Police	20.02.2017	<p>Short term</p> <p>1.Rumble Strip, 2.sign bords, 3.white line, 4.cateyes</p> <p>Long term</p> <p>Rotarory & Junction improvement required.</p>	<p>Short term</p> <p>Work under progress</p> <p>Long term</p> <p>Mi0i0vj0 xBr fd;k tk jgk g</p>	<p>Short term</p> <p>1. सम्बन्धित स्थल पर मार्ग का सुदृढीकरण का कार्य प्रगति पर है सुदृढीकरण का कार्य पूर्ण होने के पश्चात बोर्ड लगा दिया जायेगा। 2. मार्ग सुदृढीकरण का कार्य पूर्ण होने के पश्चात बोर्ड लगा दिये जायेंगे। 3. सम्बन्धित स्थल पर पेड़ हटाने हेतु वन विभाग को पत्र लिखा जा रहा है। 4. सम्बन्धित स्थल पर चौक का विभाजन कर जंक्शन बनाया जाने की कार्यवाही गतिमान है, जिससे दुर्घटना होने की सम्भावना कम है। 5. सम्बन्धित स्थल पर राष्ट्रीय राजमार्ग पर अनाधिकृत रूप से स्थापित चैक पोस्ट को हटायें जाने की कार्यवाही की जा रही है।</p> <p>Long term</p> <p>Mi0i0vj0 xBr fd;k tk jgk g</p>
6	देहरादून	प्रान्तीय खण्ड, लो0नि0वि0, देहरादून	शिव मन्दिर मसूरी रोड राजपुर (कि.मी. 18.425)	राजपुर	3 कि.मी.	-	Dehradun-Mussoorie Road (SH-1) km 18.425	तेज गति/लापरवाही	-	NO	PWD Transport Police	08.12.2016	<p>Short term</p> <p>1.Rumble Strip 2.sign bords, 3.Stop line(white line)</p> <p>Long term</p> <p>Not required.</p>	<p>Short term</p> <p>1.Rumble Strip 2.sign bords, 3.Stop line(white line) marked</p> <p>Long term</p> <p>Not required.</p>	Long Term Not Required
7	देहरादून	प्रान्तीय खण्ड, लो0नि0वि0, देहरादून	मैमो प्वाइंट, राजपुर (कि.मी. 19.00)	राजपुर	5 कि.मी.	-	Dehradun-Mussoorie Road (SH-1) km 19.000	तेज गति/लापरवाही	-	NO	PWD Transport Police	08.12.2016	<p>Short term</p> <p>1.Rumble Strip 2.sign bords, 3.Stop line(white line)</p> <p>Long term</p> <p>Not required.</p>	<p>Short term</p> <p>1.Rumble Strip 2.sign bords, 3.Stop line(white line) marked Completed.</p> <p>Long term</p> <p>Not required.</p>	Long Term Not Required
8	देहरादून	प्रान्तीय खण्ड, लो0नि0वि0, देहरादून	डी0आई0टी0, मसूरी रोड, राजपुर (कि.मी. 16.00)	राजपुर	3 कि.मी.	-	Dehradun-Mussoorie Road (SH-1) km 16.000	तेज गति/लापरवाही	-	NO	PWD Transport Police	08.12.2016	<p>Short term</p> <p>1.Rumble Strip 2.sign bords, 3.Stop line(white line)</p> <p>Long term</p> <p>Not required.</p>	<p>Short term</p> <p>1.Rumble Strip 2.sign bords, 3.Stop line(white line) marked Completed.</p> <p>Long term</p> <p>Not required.</p>	Long Term Not Required
9	देहरादून	प्रान्तीय खण्ड, लो0नि0वि0, देहरादून	साई मन्दिर, राजपुर (कि.मी. 2.00)	राजपुर	2 कि.मी.	-	Rajpur - Kuthal gate road (SH-23) km No.-2 (1.350)	तेज गति/लापरवाही	-	NO	PWD Transport Police	08.12.2016	<p>Short term</p> <p>1.Rumble Strip 2.sign bords, 3.Stop line(white line)</p> <p>Long term</p> <p>Not required.</p>	<p>Short term</p> <p>1.Rumble Strip 2.sign bords, 3.Stop line(white line) marked .</p> <p>Long term</p> <p>Not required.</p>	Long Term Not Required

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
10	देहरादून	प्रान्तीय खण्ड, लो0नि0वि0, देहरादून	एम0आई0वी0एच0, जाखन, राजपुर (कि.मी. 9.00)	राजपुर	3 कि.मी.	-	Dehradun-Mussoorie Road (SH-1) km 9.00	तेज गति / लापरवाही	-	NO	PWD Transport Police	08.12.2016	Short term 1.Rumble Strip 2.sign bords, 3.Stop line(white line) Long term Not required.	Short term 1.Rumble Strip 2.sign bords, 3.Stop line(white line) marked Completed. Long term Not required.	रोड़ सेफटी आडिट का कार्य पूर्ण। डी0पी0आर0 गठित किया जा रहा है।
11	देहरादून	अस्थाई खण्ड, लो0नि0वि0, ऋषिकेश	आई0टी0पाक, सहस्त्रधारा रोड़, राजपुर (कि.मी. 5.00)	राजपुर	3 कि.मी.	-	M.D.R Km. 5, Hm. 2-4	तेज गति / लापरवाही	Yes	NO	PWD Transport Police	17.02.2017	Short term 1.Rumble Strip 2. Delenator 2.Thermoplastic paint 3.Sign bords Long term Improvement of curve is required.	Short term 1.Rumble Strip 2.Thermoplastic paint 3.Sign bords Long term -	रोड़ सेफटी आडिट का कार्य पूर्ण। डी0पी0आर0 गठित किया जा रहा है।
12	देहरादून	प्रान्तीय खण्ड, लो0नि0वि0, देहरादून	किशन नगर चौक के पास, चकराता रोड़, कैण्ट (कि.मी. 1.875)	कैण्ट	3 कि.मी.	-	Chakrata Road (SH-22) Km- 1.875	तेज गति / लापरवाही	-	NO	PWD Transport Police	08.12.2016	Short term 1.Rumble Strip 2.sign bords, 3.Thermoplastic paint 4. Stop line Long term Not required.	Short term 1.Rumble Strip 2.sign bords, 3.Thermoplastic paint 4. Stop line Long term Not required.	रोड़ सेफटी आडिट का कार्य पूर्ण। डी0पी0आर0 गठित किया जा रहा है।
13	देहरादून	प्रान्तीय खण्ड, लो0नि0वि0, देहरादून	शनि मन्दिर के पास चकराता रोड़ (कि.मी. 1.175)	कैण्ट	4 कि.मी.	-	Chakrata Road (SH-22) Km- 1.175	तेज गति / लापरवाही	-	NO	PWD Transport Police	08.12.2016	Short term Cut of Median to be closed at T junction. Long term Not required.	Short term Median cut closed at Junction. Long term Not required.	Long Term Not Required
14	देहरादून	निर्माण खण्ड, लो0नि0वि0, देहरादून	चादनी चौक, नयागांव (कि.मी. 15.00)	पटेलनगर	1 कि.मी.	-	Shimla bypass road (M.D.R.) Km 15 00 (14.950)	तेज गति / लापरवाही	-	NO	PWD Transport Police	20.02.2017	Short term 1.Rumble Strip, 2.sign bords, 3.Thermoplastic paint 4.cateyes Long term Not Required	Short term 1.Rumble Strip, 2.sign bords, 3.Thermoplastic paint 4.cateyes Long term Not Required	Long Term Not Required
15	देहरादून	निर्माण खण्ड, लो0नि0वि0, देहरादून	सेन्ट ज्युडस चौक (कि.मी. 1.00)	पटेलनगर	2 कि.मी.	-	Shimla bypass road (M.D.R.) Km 1.00 (0.500)	तेज गति / लापरवाही	-	NO	PWD Transport Police	18.02.2017	Short term 1.Rumble Strip, 2.sign bords, 3.Thermoplastic paint 4.cateyes Long term Not Required	Short term 1.Rumble Strip, 2.sign bords, 3.Thermoplastic paint 4.cateyes Long term Not Required	रोड़ सेफटी आडिट का कार्य पूर्ण। डी0पी0आर0 गठित किया जा रहा है।
16	देहरादून	निर्माण खण्ड, लो0नि0वि0, देहरादून	तेलपुर चौक नयागांव (कि.मी. 4.00)	पटेलनगर	3 कि.मी.	-	Shimla bypass road (M.D.R.) Km 4.00 (3.350)	तेज गति / लापरवाही	Yes	-	PWD Transport Police	18.02.2017	Short term 1.Rumble Strip, 2.sign bords, 3.Thermoplastic paint 4.cateyes Long term Not Required	Short term 1.Rumble Strip, 2.sign bords, 3.Thermoplastic paint 4.cateyes Long term Not Required	रोड़ सेफटी आडिट का कार्य पूर्ण। डी0पी0आर0 गठित किया जा रहा है।

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
17	देहरादून	निर्माण खण्ड, लो0नि0वि0, देहरादून	रतनपुर चौक का मोड़, नयागांव (कि.मी. 12.00)	पटेलनगर	5 कि.मी.	-	Shimla bypass road (M.D.R.) Km 12.00 (11.400)	तेज गति / लापरवाही	-	NO	PWD Transport Police	20.02.2017	Short term 1.Rumble Strip, 2.sign bords, 3.Thermoplastic paint 4.cateyes Long term Junction Improvement required.	Short term 1.Rumble Strip, 2.sign bords, 3.Thermoplastic paint 4.cateyes Long term -	रोड़ सेपटी आडिट का कार्य पूर्ण। डी0पी0आर0 गटित किया जा रहा है।
18	देहरादून	निर्माण खण्ड, लो0नि0वि0, देहरादून	अन्नाहजारे चौक पटेलनगर (कि.मी. 3.00)	पटेलनगर	4 कि.मी.	-	Shimla bypass road (M.D.R.) Km 3.00 (2.100)	तेज गति / लापरवाही	-	No	PWD Transport Police	18.02.2017	Short term 1.Rumble Strip, 2.sign bords, 3.Thermoplastic paint 4.cateyes Long term Not Required	Short term 1.Rumble Strip, 2.sign bords, 3.Thermoplastic paint 4.cateyes Long term -	रोड़ सेपटी आडिट हेतु निविदा आमन्त्रित। निविदा प्राप्त करने की तिथि 15.12.2017 है।
19	देहरादून	एन0एच0, लो0नि0वि0, डोईवाला	काले की ढाल हरिद्वार रोड़, ऋषिकेश	ऋषिकेश	3 कि.मी.	NH-58 (Km. 226 Hect 0-2)	-	तेज गति / लापरवाही	Yes	—	PWD Transport Police	30.12.2016	Short Term Rumble Strips White Line Stop Line Cat Eyes Informentry/ Sign Board Long term Four laning work with geometric improvements & junction improval are required.	Short Term 1. रम्बल स्ट्रिप का कार्य हेतु निविदा आमन्त्रित। निविदा प्राप्त करने की तिथि 15.12.2017 है। 2. मार्ग पर डिवाइडर का निर्माण किया जा चुका है। 3. गति सीमा का बोर्ड लगा दिया गया है। Long term कि.मी. 218 से 226 (7.200 कि.मी.) तक मार्ग चार लेन हेतु पूर्ण कर लिया गया है। जिसमें स्वदह जमतउ उमंनतमे पूर्ण।	Short Term measures 1. मार्ग पर सुदुकीकरण का कार्य गतिमान है जिसमें डी0पी0आर0/ वी0सी0 द्वारा का कार्य किया जा रहा है। रम्बल स्ट्रिप का कार्य इत्सी दौरान कर दिया जायेगा। 2. मुख्य मार्ग पर सौर उर्जा पीले बिल्किर के साथ दोनों ओर चेतावनी के बोर्ड लगा दिये जायेंगे। Long term कि.मी. 218 से 226 (7.200 कि.मी.) तक मार्ग चार लेन हेतु पूर्ण कर लिया गया है। जिसमें स्वदह जमतउ उमंनतमे पूर्ण।
20	देहरादून	राष्ट्रीय राजमार्ग खण्ड, लो0नि0वि0, डोईवाला	भारद्वाज किलीनिक के पास हरिद्वार रोड़ ऋषिकेश	ऋषिकेश	2 कि.मी.	NH-58 (Km. 227 Hect 8 10)	-	तेज गति / लापरवाही	Yes	—	PWD Road & Transport Police	30.12.2016	Short Term Rumble Strips White Line Stop Line Cat Eyes Informentry/ Sign Board Long term Four laning work with geometric improvement is in progress	Short Term 1. रम्बल स्ट्रिप का निर्माण किया गया है। 2. सडक के लेपित सतह के किनारे इन्टर लोकिंग टाईल्स द्वारा निर्माण किया जा रहा है। 3. बोर्ड लगाने की कार्यवाही गतिमान है। 4. उन्नत स्थल पर लगभग 18 से 20 मी0 आर0पी0आर0 उपलब्ध है। Long term Audit to be done.	Short Term measures का कार्य पूर्ण। Long term measures हेतु Audit To be done
21	देहरादून	राष्ट्रीय राजमार्ग खण्ड, लो0नि0वि0, डोईवाला	बुड स्टोक लण्डौर स्कूल के पास	मसूरी	2 कि.मी.	NH- 707A (Km. 170 to 172)	-	तेज गति / लापरवाही	—	No	—	—	Short Term Rumble Strips Cat Eyes Informentry/ Sign Board Long Term widening required	Short Term Rumble Strips Informentry/ Sign Board completed.	Short Term measures का कार्य पूर्ण। Long term measures Audit To be done.

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
22	देहरादून	राष्ट्रीय राजमार्ग खण्ड, लो0नोवि0, डोईवाला	महारानी सुवा खोली से पहले, मसूरी	मसूरी	7 कि.मी.	NH 707A (Km. 178 Hect. 4-6)	-	तेज गति/लापरवाही	—	No	PWD Road & Transport Police	07.01.2017	Short Term Retaining wall/ Creash Barrier, Parapet Delenater, Tharmoplastic, White Line Long term road geometric is ok Long Term widening required	Short Term Retaining wall/ Creash Barrier, Parapet Delenater, Tharmoplastic, White Line completed	Short Term measures का कार्य पूर्ण। Long term measures Audit To be done.
23	देहरादून	राष्ट्रीय राजमार्ग खण्ड, लो0नोवि0, डोईवाला	कफलानी के पास, मसूरी	मसूरी	4 कि.मी.	NH 707A (Km. 177 Hect. 6-8)	-	तेज गति/लापरवाही	—	No	PWD Road & Transport Police	07.01.2017	Short Term Retaining wall/ Creash Barrier, Parapet Delenater, Tharmoplastic, White Line Long Term widening required	Short Term Retaining wall/ Creash Barrier, Parapet Delenater, Tharmoplastic, White Line completed	Short Term measures का कार्य पूर्ण। Long term measures Audit To be done.
24	देहरादून	राष्ट्रीय राजमार्ग खण्ड, लो0नोवि0, डोईवाला	छबरा रोड तिराहा सहसपुर	सहसपुर	1 कि.मी.	NH-72 (Km. 125 Hect. 2-4)	-	तेज गति/लापरवाही	Yes	—	PWD Road & Transport Police	13.01.2017	Short Term Rumble Strips White Line Stop Line Cat Eyes Informentry/ Sign Board Long term Four laning work with geometric improvements & Junction improval are required.	Short term 1. दुर्घटना बाहुल्य क्षेत्र का बोर्ड लगा दिया गया है। 2. मुख्य मार्ग पर रम्बल स्ट्रिप पर पेंट करा दिया गया है, जिस कारण रम्बल स्ट्रिप दर्शनीय है। अतः रम्बल स्ट्रिप पर थर्मोप्लास्टिक पेंट करा दिया गया है। 3. पेड की दहलियां की काटिंग एवं लॉपिंग के लिये वन विभाग को पत्र लिख दिया गया है। Long Term Long term measures हेतु डी0पी0आर0 गठित किया जा रहा है।	Short Term measures का कार्य पूर्ण। Long term measures हेतु डी0पी0आर0 गठित किया जा रहा है।
25	देहरादून	राष्ट्रीय राजमार्ग खण्ड, लो0नोवि0, डोईवाला	लाघा रोड तिराहा सहसपुर	सहसपुर	1 कि.मी.	NH-72 (Km. 125 Hect. 0-2)	-	तेज गति/लापरवाही	Yes	—	PWD Road & Transport Police	13.01.2017	Short Term Rumble Strips White Line Stop Line Cat Eyes Informentry/ Sign Board Long term Four laning work with geometric improvements & Junction improval are required.	Short Term 1. निर्धारित गतिशीलता दुर्घटना बाहुल्य क्षेत्र का बोर्ड लगा दिया गया है। 2. ब्रांच रोड पर रम्बल स्ट्रिप का बोर्ड लगा दिया गया है। 3. मुख्य मार्ग पर रम्बल स्ट्रिप में थर्मोप्लास्टिक पेंट करा दिया गया है। Long Term Long term measures हेतु डी0पी0आर0 गठित किया जा रहा है।	Short Term measures का कार्य पूर्ण। Long term measures हेतु डी0पी0आर0 गठित किया जा रहा है।

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
26	देहरादून	राष्ट्रीय राजमार्ग खण्ड, लो0नि0वि0, डोईवाला	बाईपास रोड होटल सोंलीटियर के सामने, नेहरू कालोनी	नेहरू कालोनी	1 कि.मी.	NH-72 (Km. 161 Hect. 8-10)	-	तेज गति/लापरवाही	Yes	—	PWD Transport Police	07.01.2017	<p>Short Term Rumble Strips White Line Stop Line Cat Eyes Informentry/ Sign Board</p> <p>Long term Four laning work with geometric improvements & Junction improval are required.</p>	<p>Short Term</p> <ol style="list-style-type: none"> रम्बल स्ट्रिप पर थर्मोप्लास्टिक पेंट कराये जाने के सम्बन्ध में अवगत कराना है कि इस स्थान पर आर0ओ0ओ0 अजबपुर का कार्य प्रगति पर होने के कारण इस स्थान पर रम्बल स्ट्रिप पर थर्मोप्लास्टिक पेंट कुछ समय उपरान्त कराया जायेगा। इस स्थान पर "दुर्घटना बाहुल्य क्षेत्र" का सूचना पट्ट लगा दिया गया है। <p>Long Term four laning work stayed by Hon'ble High Court Expedite application filled by PWD</p>	Short term measures completed. Four laning work is stayed by Hon'ble High Court , Uttarakhand Nainital. Expedite application filed by PWD
27	देहरादून	राष्ट्रीय राजमार्ग खण्ड, लो0नि0वि0, डोईवाला	मोथरोवाला चौक बाईपास रोड	नेहरू कालोनी	1	NH-72 (Km. 161 Hect. 2-4)	-	तेज गति/लापरवाही	Yes	—	PWD Transport Police	07.01.2017	<p>Short Term Rumble Strips White Line Stop Line Cat Eyes Informentry/ Sign Board</p> <p>Long term Four laning work with geometric improvements & Junction improval are required.</p>	<p>Short Term</p> <ol style="list-style-type: none"> रम्बल स्ट्रिप पर थर्मोप्लास्टिक पेंट करा दिया गया है। इस स्थान पर "दुर्घटना बाहुल्य क्षेत्र" का सूचना पट्ट लगा दिया गया है। <p>Long Term Long term measures हेतु डी0पी0आर0 स्वीकृति हेतु भारत सरकार को प्रेषित।</p>	Short Term measures का कार्य पूर्ण। 1. इस स्थान पर जंक्शन को बढ़ाये जाने हेतु कार्यवाही की जा रही है। Long term measures हेतु डी0पी0आर0 स्वीकृति हेतु भारत सरकार को प्रेषित।
28	देहरादून	राष्ट्रीय राजमार्ग खण्ड, लो0नि0वि0, डोईवाला	सरस्वती विहार चौक, बाईपास रोड	नेहरू कालोनी	1	NH-72 (Km. 160 Hect. 6-8)	-	तेज गति/लापरवाही	Yes	—	PWD Transport Police	07.01.2017	<p>Short Term Rumble Strips White Line Stop Line Cat Eyes Informentry/ Sign Board</p> <p>Long term Four laning work with geometric improvements is required.</p>	<p>Short Term</p> <ol style="list-style-type: none"> रम्बल स्ट्रिप पर थर्मोप्लास्टिक पेंट करा दिया गया है। इस स्थान पर "दुर्घटना बाहुल्य क्षेत्र" का सूचना पट्ट लगा दिया गया है। इस स्थान पर कार्यवाही की जा रही है। इस स्थान पर सुरक्षा दिवार बना कर चौड़ाई बढ़ाई जा रही है। <p>Long Term Long term measures हेतु डी0पी0आर0 स्वीकृति हेतु भारत सरकार को प्रेषित।</p>	Short Term measures का कार्य पूर्ण। Long term measures हेतु डी0पी0आर0 स्वीकृति हेतु भारत सरकार को प्रेषित।
29	देहरादून	राष्ट्रीय राजमार्ग खण्ड, लो0नि0वि0, डोईवाला	पुरानी चौकी बाईपास चौक	नेहरू कालोनी	1	NH-72 (Km. 160 Hect. 0-2)	-	तेज गति/लापरवाही	Yes	—	PWD Road & Transport Police	07.01.2017	<p>Short Term Rumble Strips White Line Stop Line Cat Eyes Informentry/ Sign Board</p> <p>Long term Four laning work with geometric improvements & Junction improval are required.</p>	<p>Short Term</p> <ol style="list-style-type: none"> रम्बल स्ट्रिप पर थर्मोप्लास्टिक पेंट करा दिया गया है। इस स्थान पर "दुर्घटना बाहुल्य क्षेत्र" का सूचना पट्ट लगा दिया गया है। <p>Long Term Long term measures हेतु डी0पी0आर0 स्वीकृति हेतु भारत सरकार को प्रेषित।</p>	Short Term measures का कार्य पूर्ण। Long term measures हेतु डी0पी0आर0 स्वीकृति हेतु भारत सरकार को प्रेषित।

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
30	देहरादून	राष्ट्रीय राजमार्ग खण्ड, लो0नि0वि0, बड़कोट	यमुनापुल मोड़ बाढ़वाला	विकासनगर	3 कि.मी.	NH-123 (km 13 Hect. 8-10)	-	तेज गति/लापरवाही	—	No	PWD Road & Transport Police	07.12.2016	Short Term Rumble Strips Cat Eyes Informentry/ Sign Board	Short Term Rumble Strips Cat Eyes Informentry/ Sign Board	<p>Short Term Completed एवं अन्य कार्यवाही का विवरण निम्नवत् है-</p> <ol style="list-style-type: none"> रम्बल स्ट्रिप लगाने हेतु आगमन गठित किया गया है। सम्बन्धित साईन बोर्ड आगमन में सम्मिलित किये गये हैं। बिल्डर लगाये जाने हेतु आगमन गठित कर स्वीकृति हेतु प्रेषित किया गया है। रा0मा0-123(507) के किमी0 0.00 से 16.00 तक मार्ग के किनारे पर परिवहन में वाहक वृक्षों की लॉपिंग हेतु प्रभागीय वनाधिकारी भूमि संरक्षण विभागा कालसी, देहरादून को आवश्यक कार्यवाही हेतु पत्र प्रेषित किया गया है। रा0मा0 पर सुरक्षित यातायात हेतु अक्रोथ बने विद्युत पोल हटाने जाने हेतु अधिशाली अभियन्ता विद्युत वितरण खण्ड उत्तरखण्ड पावर कारपोरेशन लि0 विकासनगर देहरादून को आवश्यक कार्यवाही हेतु पत्र प्रेषित किया गया है। रा0मा0 पर लगाये गये होर्डिंग को हटाने हेतु नगर पालिका विकास नगर एवं नगर पंचायत हवंटपुर को आवश्यक कार्यवाही हेतु पत्र प्रेषित किया गया है। रा0मा0 के दोनों ओर स्थानीय व्यापारियों द्वारा किये गये अतिक्रमण को हटाने हेतु नोटिस भेजे गये हैं, साथ ही जिला प्रशासन एवं पुलिस को सूचनाार्थ एवं आवश्यक कार्यवाही हेतु पत्र प्रेषित किया गया है। <p style="text-align: center;">Long Term</p> <p>Long term measures हेतु डी0पी0आर0 स्वीकृति हेतु भारत सरकार को प्रेषित।</p>

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
31	देहरादून	राष्ट्रीय राजमार्ग खण्ड, लो0नि0वि0, बड़कोट	ब्राइट एंजल स्कूल लाईन जीवनगढ़	विकासनगर	2 कि.मी.	NH-123 (km 9 Hect. 2-4)	-	तेज गति/लापरवाही	—	No	PWD Road & Transport Police	07.12.2016	<p>Short Term Rumble Strips, Cat eyes, Informentry/Sign Board</p> <p>Long Term Improvement & Junction are in required improval are in required.</p>	<p>Short Term Rumble Strips Cat Eyes Informentry/ Sign Board completed.</p>	<p>Short Term Completed एवं अन्य कार्यों हेतु कार्यवाही का विवरण निम्नवत् है— 1. आगमन गठित कर स्वीकृति हेतु प्रेषित किया गया है। 2. थर्मोप्लास्टिक पेंट मद को आगमन से सम्मिलित किया गया है। 3. इस स्थान पर वर्तमान में नाला निर्माण का कार्य प्रगति पर है। वर्तमान में नाले की दिवारों को उठाकर बैकफिलिंग का कार्य किया जा रहा है। यह कार्य शीघ्र ही पूर्ण कर लिया जायेगा। 4. सम्बन्धित व्यक्ति को एक सप्ताह के अन्दर अतिक्रमण हटाने हेतु पत्र सं० कैम्प-मेमो-12बी० दिनांक 15.11.2017 के द्वारा नोटिस भेजा गया है। 5. सम्बन्धित स्थान पर नाला निर्माण कार्य प्रगति पर है। जिसके अन्तर्गत पुराणित बनाया जाना स्वीकृत है। जल्द ही कार्य पूर्ण करा दिया जायेगा। 6. रा०मा० पर नगर पालिका द्वारा लगाये गये होर्डिंग्स को हटाने हेतु पत्र सं० - मेमो-21 बी० दिनांक 15.11.2017 के द्वारा सूचित किया गया है। 7. रा०मा० के किनारों पर किये गये अतिक्रमण को हटाने हेतु सम्बन्धित व्यक्तियों को नोटिस भेज दिये गये हैं, साथ ही जिला प्रशासन एवं पुलिस विभाग को सूचना एवं आवश्यक कार्यवाही हेतु पत्र प्रेषित किये गये हैं।</p> <p>Long Term चार लेन हेतु डी०पी०आर० गठित किया जा रहा है।</p>

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
32	देहरादून	राष्ट्रीय राजमार्ग खण्ड, लो0नि0वि0, बड़कोट	लेहमन पुल के पास मोड़ दोनों तरफ	विकासनगर	1 कि.मी.	NH-123 (km 2 Hect. 8-10)	-	तेज गति/लापरवाही	—	No	PWD Road & Transport Police	07.12.2016	Short Term Rumble Strips Cat Eyes Informentry/ Sign Board	Short Term Rumble Strips Cat Eyes Informentry/ Sign Board completed.	Short Term Completed एवं अन्य कार्यों हेतु कार्यवाही का विवरण निम्नवत् है— 1. सम्बन्धित स्थल पर रम्बल स्ट्रिप पर थर्मोप्लास्टिक पेन्ट लगाने हेतु आगणन गरित कर उक्त मद को सम्मिलित किया गया है। 2. बोर्ड लगाने हेतु आगणन गरित कर स्वीकृति हेतु प्रेषित किया गया है। 3. सम्बन्धित स्थल पर पेड़ों की लॉपिंग/कटिंग करने हेतु प्रमाणीय वनाधिकारी, भूमि संरक्षण विभाग, कालसी देहरादून को पत्र सं0 कैम्प-मेमा-23 थी0 दिनांक 15.11.2017 को अवगत करा दिया गया है। 4. सड़क किनारों पर विद्युत पोल हटाये जाने हेतु अधिशासी अभियन्ता विद्युत वितरण खण्ड उल्लाराखण्ड पावर कारपोरेशन लि0 विकास नगर देहरादून को पत्र सं0 कैम्प-मेमा-22थी0 दिनांक 15.11.2017 को अवगत करा दिया गया है। 5. सड़क के दोनों ओर अतिक्रमण हटाने हेतु सम्बन्धित व्यक्तियों को एक सप्ताह के अन्दर अतिक्रमण हटाने हेतु नोटिस भेजे गये हैं। Long Term चार लेन हेतु डी0पी0आर0 गरित किया जा रहा है।
33	देहरादून	राष्ट्रीय राजमार्ग खण्ड, लो0नि0वि0, डोईवाला	हरबटपुर मजार के पास, विकासनगर	विकासनगर	4 कि.मी.	NH-72 (Km. 120 Hect. 0-2)	-	तेज गति/लापरवाही	Yes	—	PWD Road & Transport Police	13.01.2017	Short Term Rumble Strips White Line Stop Line Cat Eyes Informentry/ Sign Board Long term Four laning work with geometric improvement are required.	Short Term का सूचना पट लगा दिया गया है। लॉपिंग के लिये वन विभाग को पत्र लिख दिया गया है। Long Term चार लेन हेतु डी0पी0आर0 गरित किया जा रहा है।	Short Term measures का कार्य पूर्ण। 1. सम्बन्धित स्थल पर मार्ग का सुदृढीकरण का कार्य प्रगति पर है। सुदृढीकरण का कार्य पूर्ण होने के पश्चात रम्बल स्ट्रिप बना दिये जायेंगे। चार लेन हेतु डी0पी0आर0 गरित किया जा रहा है।
34	देहरादून	राष्ट्रीय राजमार्ग खण्ड, लो0नि0वि0, डोईवाला	राघड़वाला चुंगी, आईएमए के पास	कैन्ट	6 कि.मी.	NH-72 (Km. 146 Hect. 8-10)	-	तेज गति/लापरवाही	Yes	—	PWD Road & Transport Police	11.01.2017	Short Term Rumble Strips White Line Stop Line Cat Eyes Informentry/ Sign Board Long term Junction improval are required.	Short Term 1. इस स्थान पर 'दुर्घटना बाहुल्य क्षेत्र' का सूचना पट लगा दिया गया है। 2. रम्बल स्ट्रिप मानकों के अनुसार ठीक कर थर्मोप्लास्टिक पेन्ट कर दिया गया है। 3. टोल टैक्स बैरियर को अन्वयन स्थापित करने तथा पेड़ों की लॉपिंग/कटिंग एवं बिजली के पोल हटाने हेतु सम्बन्धित विभाग को लिख दिया गया है। Long Term चार लेन हेतु डी0पी0आर0 गरित किया जा रहा है।	Short Term measures का कार्य पूर्ण। Long term चार लेन हेतु डी0पी0आर0 गरित किया जा रहा है।

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
35	देहरादून	राष्ट्रीय राजमार्ग खण्ड, लो0नि0वि0, डोईवाला	लॉ कॉलेज के सामने	प्रेमनगर	1 कि.मी.	NH-72	-	तेज गति/लापरवाही	Yes	—	PWD Road & Transport Police	11.01.2017	<p>Short Term Rumble Strips White Line Stop Line Cat Eyes Informentry/ Sign Board</p> <p>Long term Four laning work with geometric improvements is proposed (NHAI)</p>	<p>Short Term 1. रम्बल स्ट्रिप पर थर्मोप्लास्टिक पेंट करा दिया गया है। इस स्थान पर "दुर्घटना बाहुल्य क्षेत्र" का सूचना पट्ट लगा दिया गया है। 2. इस स्थान पर स्कूल/कॉलेज है का सूचना पट्ट ठीक करा दिया गया है। 3. पेड़ों की लांपिंग/कटिंग हेतु सम्बन्धित विभाग को लिख दिया गया है।</p> <p>Long Term चार लेन हेतु डी0पी0आर0 गठित किया जा रहा है।</p>	Short Term measures का कार्य पूर्ण। चार लेन हेतु डी0पी0आर0 गठित किया जा रहा है। 1. खुले हुये नाले को कवर करने हेतु कारवायी की जा रही है।
36	देहरादून	राष्ट्रीय राजमार्ग खण्ड, लो0नि0वि0, डोईवाला	पीर बाबा मोड़, देहरी चौक, प्रेमनगर	प्रेमनगर	1 कि.मी.	NH-72 (Km 143 Hect. 4 6)	-	तेज गति/लापरवाही	Yes	—	PWD Road & Transport Police	11.01.2017	<p>Short Term Rumble Strips White Line Stop Line Cat Eyes Informentry/ Sign Board</p> <p>Long term Four laning work with geometric improvements is proposed (NHAI)</p>	<p>Short Term 1. रम्बल स्ट्रिप पर थर्मोप्लास्टिक पेंट करा दिया गया है। 2. इस स्थान पर "दुर्घटना बाहुल्य क्षेत्र" का सूचना पट्ट लगा दिया गया है।</p> <p>Long Term चार लेन हेतु डी0पी0आर0 गठित किया जा रहा है।</p>	Short Term measures का कार्य पूर्ण। Long term चार लेन हेतु डी0पी0आर0 गठित किया जा रहा है।
37	देहरादून	राष्ट्रीय राजमार्ग, डोईवाला	शिमला बाईपास चौक पटेलनगर	पटेलनगर	3 कि.मी.	NH-72 (Km. 155 Hect 0 2)	-	तेज गति/लापरवाही	—	No.	—	—	One speeding and Negligence as reported by police. Traffice signal control is to be stalled.	<p>Short Term 1. रम्बल स्ट्रिप पर थर्मोप्लास्टिक पेंट करा दिया गया है। 2. सम्बन्धित विभाग को ट्रैफिक लाईट व्यवस्था हेतु लिख दिया गया है। 3. सम्बन्धित नाले के छपर की स्लैब ठीक कराते हुये गड़ड़े भर दिये गये है। 4. पुलिस विभाग द्वारा ट्रैफिक सिग्नल का मरम्मत कर लिया गया है।</p> <p>Long Term</p>	<p>Short Term Completed</p> <p>Long Term 1.सड़क से अनाधिकृत दुकानों का सामाना हटा दिया गया है। सड़क से दूरसंचार विभाग के पोल को हटाने हेतु सम्बन्धित विभाग को लिख दिया गया है। 2. खुले हुये नाले को कवर करते हुये कारवायी की जा रही है तथा सम्बन्धित विभाग को विजली के पोल हटा कर पीछे स्थापित किये जाने को लिख दिया गया है।</p>

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
38	देहरादून	एन0एच0	अम्बाडी मोड़ डाकपत्थर विकासनगर	विकासनगर	500 मी0	NH		तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	-		<p>Short Term</p> <ol style="list-style-type: none"> उजत स्थान पर सौर उर्जा संचालित पीला बिल्डिंग एवं कैट आई लगाने हेतु आगणन गठित कर स्वीकृति हेतु प्रेषित किया गया है। सम्बन्धित नदों को आगणन में सम्मिलित किया गया है। अनाधिकृत रूप से लगाई दुकानों को हटाने हेतु नोटिस भेजा गया है। पेजों की लॉपिंग हेतु प्रमाणीय वनाधिकारी कालसी को पत्र प्रेषित किया गया है। <p>Long Term</p> <p>चार लेन हेतु डी0पी0आर0 गठित किया जा रहा है।</p>
39	देहरादून	एन0एच0	कुल्हान से पहले पावर हाउस मोड़	विकासनगर	100 मी00	NH-72		तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	-	<p>Short Term</p> <p>Work under Progress</p> <p>Long Term</p> <p>चार लेन हेतु डी0पी0आर0 गठित किया जा रहा है।</p>	<p>Short Term</p> <ol style="list-style-type: none"> सम्बन्धित स्थल पर मार्ग का सुदृढीकरण का कार्य प्रगति पर है। सुदृढीकरण का कार्य पूर्ण होने के पश्चात रम्बल स्ट्रिप लगा दिया जायेगा। सम्बन्धित स्थल पर विभाजन पट्टी का कार्य गतिमान है। सम्बन्धित स्थल पर मार्ग का सुदृढीकरण का कार्य प्रगति पर है। सुदृढीकरण का कार्य पूर्ण होने के पश्चात कैट आईस स्थापित कर दी जायेगी। दुर्घटना बाहुल्य क्षेत्र का बोर्ड लगाये जाने की कार्यवाही की जा रही है। <p>Long Term</p> <p>चार लेन हेतु डी0पी0आर0 गठित किया जा रहा है।</p>
40	देहरादून	एन0एच0	अमिताभ टेक्स टाईल मिल के सामने चकराता रोड़	प्रेमनगर	100 मी00	NH (NH-72)		तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	-		चार लेन हेतु डी0पी0आर0 गठित किया जा रहा है।
41	देहरादून	एन0एच0ए0आई0, देहरादून	छिददवाला, रायवाला	रायवाला	8 कि.मी.	NH-72		तेज गति / लापरवाही	-	No	PWD Transport Police	-	<p>Short Term</p> <p>Safety measures like caution board and signages.</p> <p>Long term</p> <p>Four lane widening to be done.</p>	<p>Short Term</p> <p>Short term measures will be completed by 31.01.2018</p> <p>Long term</p> <p>Four lane work is in progress. Long term measures will be completed by 31.12.2018</p>	

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
42	देहरादून	एन0एच0ए0आई0, देहरादून	सत्यनारायण मंदिर, रायवाला	रायवाला	3 कि.मी.	NH-58	.	तेज गति / लापरवाही	—	No	PWD Transport Police	-	<p>Short Term Safety measures like caution board and signages to be installed. Blinkers and rumble strips to be installed.</p> <p>Long term Four lane widening to be done.</p>	<p>Short Term Short term measures will be completed by 31.01.2018</p> <p>Long term Four laning work in progress. Long term measures will be completed by 31.12.2018.</p>	
43	देहरादून	एन0एच0ए0आई0, देहरादून	खण्ड गांव पुलिया, रायवाला	रायवाला	4 कि.मी.	NH-58	.	तेज गति / लापरवाही	—	No	PWD Transport Police	-	<p>Short Term Safety measures like caution board and signages to be installed.</p> <p>Long term Four lane widening to be done.</p>	<p>Short Term Short term measures will be completed by 31.01.2018.</p> <p>Long term Four laning work in progress. Long term measures will be completed by 31.12.2018.</p>	
44	देहरादून	एन0एच0ए0आई0, देहरादून	मोतीचूर, रायवाला	रायवाला	2 कि.मी.	NH-58	.	तेज गति / लापरवाही	—	No	PWD Transport Police	-	<p>Short Term Safety measures like caution board and signages to be installed.</p> <p>Long term Four lane widening to be done.</p>	<p>Short Term Short term measures will be completed by 31.01.2018.</p> <p>Long term Four laning work in progress. Long term measures will be completed by 31.12.2018.</p>	
45	देहरादून	एन0एच0ए0आई0, देहरादून	हरावाला पुलिस चौकी के पास, लक्ष्मण सिद्ध मंदिर मोड़, डोईवाला	डोईवाला	4 कि.मी.	NH-72	.	तेज गति / लापरवाही	Yes	—	PWD Transport Police	-	<p>Short Term Safety measures like Caution boards and signages to be installed. Blinkers and rumble strips also to be installed.</p> <p>Long term Four lane widening to be done.</p>	<p>Short Term Blinkers are installed. Remaining work will be completed by 28.02.2018</p> <p>Long term Four laning work in progress. Long term measures will be completed by 31.12.2018.</p>	
46	देहरादून	एन0एच0ए0आई0	मियावाला पुल के पास, डोईवाला	डोईवाला	100 मी00	(NH-72)	.	तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	<p>Short Term Safety measures like Caution boards and signages to be installed. Blinkers and rumble strips also to be installed</p> <p>Long term Vehicular Underpass to be constructed.</p>	<p>Short Term Blinkers are installed. Remaining work will be completed by 31.01.2018</p> <p>Long term Four laning work in progress. Long term measures will be completed by 31.12.2018.</p>	चार लेन हेतु मार्ग निर्माण का कार्य प्रगति पर है।
47	देहरादून	एन0एच0ए0आई0, देहरादून	कुआवाला वनबीट चौकी के पास	डोईवाला	5 कि.मी.	NH-72	.	तेज गति / लापरवाही	—	No.	PWD Transport Police	-	<p>Short Term Safety measures like caution board and signages to be installed.</p> <p>Long term Four lane widening to be done.</p>	<p>Short Term Not Applicable.</p> <p>Long term Long term measures are completed.</p>	

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
48	देहरादून	एन0एच0ए0आई0, देहरादून	फतेहपुर चौक, हरिद्वार रोड, लालतपड़	डोईवाला	5 कि.मी.	NH-72 under NHAI four laning in progress	.	तेज गति / लापरवाही	—	No.	PWD Transport Police	-	Short Term Safety measures like caution board and signages to be installed. Long term Four lane widening to be done.	Short Term Short term measures will be completed by 28.02.2018 Long term Long term measures will be completed by 31.12.2018	
49	देहरादून	एन0एच0ए0आई0, देहरादून	निकट पी0एन0बी0 बैंक, हरिद्वार मुख्य मार्ग, लालतपड़	डोईवाला	6 कि.मी.	NH-72 under NHAI four laning in progress	.	तेज गति / लापरवाही	—	No.	PWD Transport Police	-	Short Term Safety measures like caution board and signages to be installed. Long term Four lane widening to be done.	Short Term Not Applicable. Long term Long term measures are completed.	
50	हरिद्वार	एन0एच0 (रूडकी)	विरता फेवरी से शनिदेव मंदिर के मध्य	लक्सर	100 मी00	(NH-334 A)	.	तेज गति व लापरवाही	Yes	-	PWD Transport Police	-		Short Term Under Progress Long Term To lane work yet to be commenced	work yet to be commenced
51	हरिद्वार	भा0रा0रा0प्रा0, प0का0इ0-नजीबाबाद	चण्डी चौक	कोतवाली नगर	03 किमी0	NH- 74	-	तेज गति व लापरवाही	Yes	-	PWD Road & Transport Police	08.02.2017	Short Term Rumble Strips , fixing of speed cautionary sign boards and delineators. Long Term Four lane widening to be done with geometrics improvement & junction improvement is required.	Short Term Short Term measures completed. Long Term Four lane work is yet to be commenced. Long term measures will be completed by 31.12.2018.	work yet to be commenced and likely to be completed by 30.04.2020
52	हरिद्वार	एन0एच0ए0आई0	संजय गुरुंग पैट्रोल पम्प से कस्बा औरगजेबपुर तक	बुगावाला	12 कि.मी.		.	कम चौड़ी सड़क	-	-				Long Term This Portion of NH-72a lies with Uttar Pradesh and is being maintained by NH PWD Saharanpur.	यह ब्लैक स्पॉट उत्तर प्रदेश सरकार के अधीन है। डी0पी0आर0 गठन प्रगति पर है। (अवगत कराया गया है।)
53	हरिद्वार	एन0एच0ए0आई0	नारसन झबरेडा तिराहे से सम्पूर्ण गुरुकुल	मंगलौर	500 मी00		.	तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	Short Term Rumble Strips , fixing of speed cautionary sign boards and delineators. Long Term Four lane widening to be done.	Short Term Short term measures will be completed by 28.02.2018 Long Term Long term measures will be completed by 31.12.2018	चार लेन हेतु मार्ग निर्माण का कार्य प्रगति पर है।

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
54	हरिद्वार	एन0एच0ए0आई0	शुगर मिल से लिब्वरहेडी	मंगलौर	500 मी00			तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	<p>Short Term Rumble Strips , fixing of speed cautionary sign boards and delineators.</p> <p>Long Term Four lane widening to be done.</p>	<p>Short Term Short term measures will be completed by 28.02.2018</p> <p>Long Term Long term measures will be completed by 31.12.2018</p>	चार लेन हेतु मार्ग निर्माण का कार्य प्रगति पर है।
55	हरिद्वार	एन0एच0ए0आई0	देवबन्द तिराहे से कस्बा मार्केट	मंगलौर	500 मी00			तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	<p>Short Term Rumble Strips , fixing of speed cautionary sign boards and delineators.</p> <p>Long Term Four lane widening to be done with geometrics improvement & junction improvement is required.</p>	<p>Short Term Short term measures will be completed by 28.02.2018</p> <p>Long Term Long term measures will be completed by 31.12.2018</p>	चार लेन हेतु मार्ग निर्माण का कार्य प्रगति पर है।
56	हरिद्वार	एन0एच0ए0आई0	डबल फाटक ओवर ब्रिज मोहनपुरा	रूड़की	100 मी00			तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	<p>Short Term Rumble Strips , fixing of speed cautionary sign boards and delineators. .</p> <p>Long Term Alternate route to be constructed.</p>	<p>Short Term Short term measure will be completed by 15.02.2018</p> <p>Long Term Long term measures will be completed by 31.12.2018</p>	वैकल्पिक मार्ग निर्माण कार्य प्रगति पर है।
57	हरिद्वार	एन0एच0ए0आई0	दूधधारी	कोत0नगर	500 मी00	(NH-58)		तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	<p>Short Term Rumble Strips , fixing of speed cautionary sign boards and delineators. .</p> <p>Long Term Four lane widening to be done with geometrics improvement & junction improvement is required.</p>	<p>Short Term Short term measure will be completed by 15.01.2018</p> <p>Long Term Long term measures will be completed by 31.12.2018</p>	चार लेन हेतु मार्ग निर्माण का कार्य प्रगति पर है।
58	हरिद्वार	एन0एच0ए0आई0	हरिलोक तिराहा / रानीपुर झाल	ज्वालापुर	500 मी00	(NH-58)		तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	<p>Short Term Rumble Strips , fixing of speed cautionary sign boards and delineators. .</p> <p>Long Term Four lane widening to be done with geometrics improvement & junction improvement is required..</p>	<p>Short Term Short term measure will be completed by 15.02.2018</p> <p>Long Term Long term measures will be completed by 31.12.2018</p>	चार लेन हेतु मार्ग निर्माण का कार्य प्रगति पर है।

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
59	हरिद्वार	एन0एच0ए0आई0	शंकराचार्य चौक	कनखल	500 मी00	(NH-58)		तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	<p>Short Term Rumble Strips , fixing of speed cautionary sign boards and delineators. ..</p> <p>Long Term Four lane widening to be done with geometrics improvement & junction improvement is required.</p>	<p>Short Term Short term measure will be completed by 31.01.2018</p> <p>Long Term Long term measures will be completed by 31.12.2018</p>	चार लेन हेतु मार्ग निर्माण का कार्य प्रगति पर है।
60	हरिद्वार	एन0एच0ए0आई0	जहानवी डेल	कनखल	100 मी00	(NH-58)		तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	<p>Short Term Rumble Strips , fixing of speed cautionary sign boards and delineators. ..</p> <p>Long Term Four lane widening to be done with geometrics improvement & junction improvement is required..</p>	<p>Short Term Short term measure will be completed by 31.01.2018</p> <p>Long Term Long term measures will be completed by 31.12.2018</p>	चार लेन हेतु मार्ग निर्माण का कार्य प्रगति पर है।
61	हरिद्वार	एन0एच0ए0आई0	सिंहद्वार	कनखल	500 मी00	(NH-58)		तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	<p>Short Term Rumble Strips , fixing of speed cautionary sign boards and delineators. ..</p> <p>Long Term Four lane widening to be done with geometrics improvement & junction improvement is required.</p>	<p>Short Term Short term measure will be completed by 31.01.2018.</p> <p>Long Term Long term measures will be completed by 31.12.2018</p>	चार लेन हेतु मार्ग निर्माण का कार्य प्रगति पर है।
62	हरिद्वार	एन0एच0ए0आई0	गुरुकुल	कनखल	500 मी00	(NH-58)		तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	<p>Short Term Rumble Strips , fixing of speed cautionary sign boards and delineators. ..</p> <p>Long Term Four lane widening to be done with geometrics improvement & junction improvement is required.</p>	<p>Short Term Short term measure will be completed by 28.02.2018</p> <p>Long Term Long term measures will be completed by 31.12.2018</p>	चार लेन हेतु मार्ग निर्माण का कार्य प्रगति पर है।

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
63	हरिद्वार	एन0एच0ए0आई0	मलकपुरचुगी	रुड़की	200 मी00	(NH-58)		तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	<p>Short Term Rumble Strips , fixing of speed cautionary sign boards and delineators.</p> <p>Long Term Four lane widening to be done with geometrics improvement & junction improvement is required.</p>	<p>Short Term Blinkers are installed. Remaining work will be completed by 31.01.2018.</p> <p>Long Term Long term measures will be completed by 31.12.2018.</p>	चार लेन हेतु मार्ग निर्माण का कार्य प्रगति पर है।
64	हरिद्वार	एन0एच0ए0आई0	मिलिट्री चौक	रुड़की	100 मी00	(NH-58)		तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	<p>Short Term Rumble Strips , fixing of speed cautionary sign boards and delineators.</p> <p>Long Term घनी आबादी क्षेत्र होने के कारण मार्ग की चौड़ाई बढ़ाया जाना सम्भव नहीं है। विकल्प के रूप में बाईपास मार्ग का निर्माण कार्य किया जाना है।</p>	<p>Short Term Short term measure will be completed by 15.01.2018..</p> <p>Long Term Long term measures will be completed by 31.12.2018.</p>	घनी आबादी क्षेत्र होने के कारण मार्ग की चौड़ाई बढ़ाया जाना सम्भव नहीं है। विकल्प के रूप में बाईपास मार्ग का निर्माण कार्य प्रगति पर है।
65	हरिद्वार	एन0एच0ए0आई0	मण्डावर	भगवानपुर	500 मी00	(NH-73)		तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	<p>Short Term Safety measures like caution board and signages to be installed.</p> <p>Long Term Four lane widening to be done</p>	<p>Short Term Short term measure will be completed by 28.02.2018.</p> <p>Long Term Long term measures will be completed by 31.12.2018.</p>	चार लेन हेतु मार्ग निर्माण का कार्य प्रगति पर है।
66	हरिद्वार	एन0एच0ए0आई0	पुहाना	भगवानपुर	100 मी00	(NH-73)		तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	<p>Short Term Safety measures like caution board and signages to be installed.</p> <p>Long Term Four lane widening to be done</p>	<p>Short Term Short term measure will be completed by 28.02.2018..</p> <p>Long Term Long term measures will be completed by 31.12.2018.</p>	चार लेन हेतु मार्ग निर्माण का कार्य प्रगति पर है।
67	हरिद्वार	एन0एच0ए0आई0, हरिद्वार	नारसन झबरेडा तिराहे से सम्पूर्ण गुरुकुल	मंगलौर	14 कि.मी.	NH-58	-	तेज गति / लापरवाही	—	No.	PWD Transport Police	-	<p>Short Term Rumble Strips , fixing of speed cautionary sign boards and . .</p> <p>Long Term Four lane widening to be done with geometrics improvement & junction improvement is required.</p>	<p>Short Term Short term measure will be completed by 15.02.2018...</p> <p>Long Term Long term measures will be completed by 31.12.2018.</p>	चार लेन हेतु मार्ग निर्माण का कार्य प्रगति पर है।

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
68	हरिद्वार	एन0एच0ए0आई0, हरिद्वार	शुगर मिल से लिब्वरहेडी	मंगलौर	8 कि.मी.	NH-58	-	तेज गति / लापरवाही	—	No.	PWD Transport Police	-	Short Term Rumble Strips , fixing of speed cautionary sign boards and delineators. Long Term Four lane widening to be done with geometrics improvement & junction improvement is required..	Short Term Not Applicable. Long Term Four lane work at this section is completed. Long term measures are completed.	कार्य पूर्ण
69	हरिद्वार	एन0एच0ए0आई0, हरिद्वार	देवबन्द तिराहे से कस्बा मार्केट	मंगलौर	2 कि.मी.	NH-58	-	तेज गति / लापरवाही	—	No.	PWD Transport Police	-	Short Term Rumble Strips , fixing of speed cautionary sign boards and delineators. Long Term Four lane widening to be done with geometrics improvement & junction improvement is required.	Short Term Short term measure will be completed by 15.02.2018. Long Term Long term measures will be completed by 31.12.2018.	चार लेन हेतु मार्ग निर्माण का कार्य प्रगति पर है।
70	हरिद्वार	एन0एच0ए0आई0	शिकारी वाला पीर से दीपशिखा तक	मंगलौर	500 मी00	(NH-58)	-	तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	Short Term Rumble Strips , fixing of speed cautionary sign boards and delineators. Long Term Four lane widening to be done with geometrics improvement & junction improvement is required..	Short Term Short term measures will be completed by 15.02.2018.. Long Term Long term measures will be completed by 31.12.2018.	चार लेन हेतु मार्ग निर्माण का कार्य प्रगति पर है।
71	हरिद्वार	भा0रा0रा0प्रा0, प0का0इ0-नजीबाबा द	तिरछा पुल	श्यामपुर	100 मी0	NH- 74	-	तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	Short Term Providing cautionary sign boards & rumble strips . Long Term Realignment proposed at Shyampur on NH-74.	Short Term 1) Work of rumble strips carried out by Assigned contractor has disrupted completely. 2) Estimate for the work has been prepared. 3) Work will be completed by 31.01.2018. Long Term Four laning work is yet to be commenced and likely to be completed by 30.04.2020.	

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
72	हरिद्वार	भा०रा०रा०प्रा०, प०का०इ०-नजीबाबाद	रसियाबढ	श्यामपुर	100 मी०	NH- 74	-	तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	<p>Short Term Providing cautionary sign boards & rumble strips .</p> <p>Long Term Four lane widening to be done</p>	<p>Short Term 1) Work of rumble strips carried out by Assigned contractor has disrupted completely. 2) Estimate for the work has been prepared. 3) Work will be completed by 31.01.2018.</p> <p>Long Term Four laning work is yet to be commenced and likely to be completed by 30.04.2020.</p>	
73	हरिद्वार	भा०रा०रा०प्रा०, प०का०इ०-नजीबाबाद	गैण्डीखाता	श्यामपुर	100 मी०	NH-74	-	तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	<p>Short Term Providing cautionary sign boards & rumble strips .</p> <p>Long Term Four lane widening to be done</p>	<p>Short Term 1) Estimate for the work has been prepared. 2) Work will be completed by 31.01.2018.</p> <p>Long Term Four laning work is yet to be commenced and likely to be completed by 30.04.2020.</p>	
74	हरिद्वार	एन०एच०ए०आई०	शनिदेव मंदिर	बहादुराबाद	100 मी०	(NH-58)		तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	<p>Short Term Rumble Strips , fixing of speed cautionary sign boards and delineators.</p> <p>Long Term Four lane widening to be done</p>	<p>Short Term Not Applicable..</p> <p>Long Term Four lane work at this section is completed. Long term measures are complete</p>	कार्य पूर्ण
75	हरिद्वार	एन०एच०ए०आई०	सत्कर रोड	बहादुराबाद	200 मी०			तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	<p>Short Term Not Applicable.</p> <p>Long Term वैकल्पिक मार्ग पूर्ण करना है।</p>	वैकल्पिक मार्ग पूर्ण कर लिया गया है।	वैकल्पिक मार्ग पूर्ण कर लिया गया है।
76	हरिद्वार	एन०एच०ए०आई०	रानीपुर झाल	ज्वालापुर	500 मी०	(NH-58)		तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	<p>Short Term Rumble Strips , fixing of speed cautionary sign boards and delineators.</p> <p>Long Term Four lane widening to be done with geometrics improvement & junction improvement is required.</p>	<p>Short Term Not Applicable..</p> <p>Long Term Four lane work at this section is completed. Long term measures are completed</p>	कार्य पूर्ण

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
77	हरिद्वार	एन0एच0ए0आई0	बोगला बाईपास	बहादुराबाद	40 मी0	(NH-58)		तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	<p>Short Term Rumble Strips , fixing of speed cautionary sign boards and delineators. .</p> <p>Long Term Four lane widening to be done with geometrics improvement & junction improvement is required..</p>	<p>Short Term Not Applicable..</p> <p>Long Term Four lane work at this section is completed. Long term measures are completed</p>	कार्य पूर्ण
78	ऊधमसिंह नगर	प्रान्तीय खण्ड, लो0नि0वि0, रुद्रपुर	संजय वन	रुद्रपुर	5 कि.मी.	-	Gadarpur Dinesh Matkota Haldwani State Highway No- 5. (Chainage 17.40 to 17.80)	तीव्र गति व जंगली जानवरों के अचानक आने के कारण।	—	No	PWD Transport Police	30.12.2016	<p>Short term Not Required</p> <p>Long term Not Required</p>	<p>Short term Not Required</p> <p>Long term Not Required</p>	Long Term Not Required
79	ऊधमसिंह नगर	निर्माण खण्ड काशीपुर	हरियावाला से सूर्या	कुण्डा	25 मी0	MDR		तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	<p>Short term Completed Inspection done by (DRSC)</p>	four lane widening Required	Road Safety Audit to be Done
80	ऊधमसिंह नगर	निर्माण खण्ड, लो0नि0वि0, काशीपुर	टाडा उज्जैन चौराहा	काशीपुर	1.50 कि.मी.	-	Kashipur Dhariyal Road (UN-8) km-1 Chainage 0.325	सड़क संकरी होने, रेलवे फाटक नजदीक होने से वाहनों की लम्बी कतार होने के कारण।	-	NO	PWD Transport Police	02.01.2017	<p>Short term 1.Speed breakers 2.Cat eyes 3. Delenator</p> <p>Long term Wending of Exisesting road is Required</p>	<p>Short term 1.Speed breakers 2.Cat eyes</p> <p>Long term Road Safety Audit to be done.</p>	मार्ग पर यातायात घनत्व अधिक है, जिसके अनुरूप मार्ग की चौड़ाई पर्याप्त नहीं है। इस स्थान पर सभी ओर पक्के भवन एवं बाजार भाग पड़ता है, जिसके कारण मार्ग की चौड़ाई बढ़ाया जाना सम्भव नहीं है। Road Safety Audit to be done.
81	ऊधमसिंह नगर	राष्ट्रीय मार्ग खण्ड, लो0नि0वि0, हल्द्वानी	केलामोड़ कि0मी0 8	काशीपुर	7 कि.मी.	NH-121 (Ch. 7.650)		तेज गति व मोड़ के कारण	—	No	PWD Road & Transport Police	30.12.2016	<p>Short term 1.Rumble Strip, 2.Caution sign bords, 3.white line, 4.cateyes</p> <p>Long term Not Required</p>	NIL	सूचना अप्राप्त।
82	ऊधमसिंह नगर	एन0एच0ए0आई0 हल्द्वानी	महाराणा प्रताप चौक कि0मी0 159	काशीपुर	0.200 कि.मी	NH-74 (Ch. 158.350)		सड़क संकरी होने, रेलवे फाटक नजदीक होने से वाहनों की लम्बी कतार होने के कारण	—	No	PWD Road & Transport Police	10.03.2017	<p>Short term 1.Rumble Strip, 2.Caution sign bords, 3.white line, 4.cateyes 5. Traffic Light</p> <p>Long term Not Required</p>	NIL	ROB का कार्य स्वीकृत, जिसके निर्माण के पश्चात् Short/Long Term Measures के कार्य किये जायेंगे।

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
83	उधमसिंह नगर	भा0रा0रा0प्रा0, प0का0इ0-नजीबाबा द	नूरी राईस मिल से अफजलगढ़ बस अड्डा कि0मी0 140	जसपुर	01 कि.मी.	NH-74 (Ch. 139.250)	-	तेज गति से वाहन चलाना	-	No	PWD Road & Transport Police	30.12.2016	Short term Providing cautionary sign boards & rumble strips Long Term A four lane bypass has been proposed for Jaspur town limit.	Short term 1) Work of rumble strips carried out by Assigned contractor has disrupted completely. 2) Estimate for the work has been prepared. 3) Work will be completed by 31.01.2018. Long Term Four laning work has been commenced and likely to be completed by 30.04.2020.	
84	उधमसिंह नगर	भा0रा0रा0प्रा0, प0का0इ0-नजीबाबा द	बैलजुड़ी मोड़ कि0मी0 153	कुण्डा	02 कि.मी.	NH-74 (Ch. 152.900)	-	तेज रफतार व तीव्र मोड़	-	No	PWD Road & Transport Police	30.12.2016	Short term Providing cautionary sign boards & rumble strips Long Term A four lane bypass has been proposed for Kashipur town limit.	Short term 1) Rumble strips & Thermoplastic paint marking completed. 2) Estimate for the work has been prepared. 3) Work will be completed by 31.01.2018. Long Term four laning work has been commenced and likely to be completed by 30.04.2020	
85	उधमसिंह नगर	भा0रा0रा0प्रा0, प0का0इ0-नजीबाबा द	मिस्सरवाला कि0मी0 153	कुण्डा	1.50 कि.मी.	NH-74 (Ch. 152.400)	-	सकरी पुलिया व तीव्र मोड़	-	No	PWD Road & Transport Police	10.03.2017	Short term Providing cautionary sign boards & rumble strips Long Term A four lane bypass has been proposed for Kashipur town limit.	Short term 1) Rumble strips completed. 2) Estimate for the work has been prepared. 3) Work will be completed by 31.01.2018. Long Term Four laning work has been commenced and likely to be completed by 30.04.2020.	
86	उधमसिंह नगर	भा0रा0रा0प्रा0, प0का0इ0-नजीबाबा द	शेर अली मजार कि0मी0 149	कुण्डा	01 कि.मी.	NH-74 (Ch. 148.250)	-	तेज रफतार व तीव्र मोड़	-	No	PWD Road & Transport Police	30.12.2016	Short term Providing cautionary sign boards & rumble strips Long Term four lane widening to be done	Short term 1) Rumble strips, warning sign board & thermoplastic white marking completed. 2) Estimate for the work has been prepared. 3) Work will be completed by 31.01.2018. Long Term Four laning work has been commenced and likely to be completed by 30.04.2020.	

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
87	उधमसिंह नगर	भा0रा0रा0प्रा0, प0का0इ0-नजीबाबा द	हीरोवाला चौराहा कि0मी0 147	कुण्डा	2.50 कि.मी.	NH-74 (Ch. 146.900)	-	तेज रफतार व तीव्र मोड़	-	No	PWD Road & Transport Police	30.12.2016	Short term Providing cautionary sign boards & rumble strips Long Term Four lane widening to be done	Short term 1) Rumble strips completed. 2) Estimate for the work has been prepared. 3) Work will be completed by 31.01.2018. Long Term Four laning work has been commenced and likely to be completed by 30.04.2020.	
88	उधमसिंह नगर	भा0रा0रा0प्रा0, प0का0इ0-नजीबाबा द	परमानन्दपुर कि0मी0 169	आईटीआई	04 कि.मी.	NH-74 (Ch. 167.800)	-	तीव्र गति व अैद्योगिक संस्थान की अधिकता के कारण नेशनल हाइवे में वाहनों का अत्यधिक आवागमन	-	No	PWD Road & Transport Police	30.12.2016	Short term Providing cautionary sign boards & rumble strips Long Term A four lane bypass has been proposed for Kashipur town limit.	Short term 1) Rumble strips, warning sign board & thermoplastic white marking completed. 2) Estimate for the work has been prepared. 3) Work will be completed by 31.01.2018. Long Term Four laning work has been commenced and likely to be completed by 30.04.2020.	
89	उधमसिंह नगर	भा0रा0रा0प्रा0, प0का0इ0-नजीबाबा द	गौतमी हाईट कि0मी0 162	आईटीआई	04 कि.मी.	NH-74 (Ch. 161.700)	-	तीव्र गति व अैद्योगिक संस्थान की अधिकता के कारण नेशनल हाइवे में वाहनों का अत्यधिक आवागमन	-	No	PWD Road & Transport Police	30.12.2016	Short term Providing cautionary sign boards & rumble strips Long Term A four lane bypass has been proposed for Kashipur town limit.	Short term 1) Rumble strips, warning sign board & thermoplastic white marking completed. 2) Estimate for the work has been prepared. 3) Work will be completed by 31.01.2018. Long term Four laning work has been commenced and likely to be completed by 30.04.2020	
90	उधमसिंह नगर	भा0रा0रा0प्रा0, प0का0इ0-नजीबाबा द	लपकना पुल, गर्ग तिराहा	जसपुर	80 मी0	NH-74 (CH.139.100)	-	तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	Short term Providing cautionary sign boards & rumble strips Long Term Four lane widening to be done	Short term 1) Work of rumble strips & warning sign boards, done earlier, got disrupted. 2) Estimate for the work has been prepared. 3) Work will be completed by 31.01.2018. Long term Four laning work has been commenced and likely to be completed by 30.04.2020.	

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
91	ऊधमसिंह नगर	एन0एच0ए0आई0	ढेलापुर से सरवरखड़ा	कुण्डा	45 मी0	NH-74		तेज गति व लापरवाही	Yes	-	PWD Transport	-	Short term Completed	four lane under process	By Pass Under Process
92	ऊधम सिंह नगर	एन.एच.ए.आई.	राधा स्वामी सत्संग	रुद्रपुर	4 कि.मी.	NH-74 (Ch. 217.200)	-	तेज गति व अत्यधिक यातायात	-	No	PWD Transport Police	-	Short Term Sign boards & Rumble strip to be installed. Long Term Four lane widening to be done.	Short Term Sign boards installed & Rumble strip constructed Long Term Four lane divided carriageway completed.	कार्य पूर्ण
93	ऊधम सिंह नगर	एन.एच.ए.आई.	अग्रसेन अस्पताल के पास	रुद्रपुर	32 कि.मी.	NH-74 (Ch. 217.200)	-	तेज गति व अत्यधिक यातायात	-	No	PWD Transport Police	-	Short Term Sign boards & Rumble strip to be installed. Long Term Four lane widening to be done.	Short Term Sign boards installed & Rumble strip constructed Long Term Four lane divided carriageway completed.	कार्य पूर्ण
94	ऊधम सिंह नगर	एन.एच.ए.आई.	31वीं बाहनी पीएसी के पास	रुद्रपुर	2 कि.मी.	NH-87 (Ch. 47.100)	-	तेज गति व अत्यधिक यातायात	-	No	PWD Transport Police	-	Short Term Sign boards & Rumble strip to be installed Long Term Four lane widening to be done.	Short Term Short term measure will be completed by 25.12.2017 Long Term Long term measures will be completed by 27.10.2019	
95	ऊधम सिंह नगर	एन.एच.ए.आई.	चौकी लालपुर क्षेत्र	किच्छा	5 कि.मी.	NH-74 (Ch. 221.600)	-	तेज रफतार, अत्यधिक यातायात का दबाव एवं खराब सड़क	-	No	PWD Transport Police	-	Short Term Sign boards & Rumble strip to be installed. Long Term Four lane widening to be done.	Short Term Sign boards installed & Rumble strip constructed Long Term Four lane divided carriageway completed.	कार्य पूर्ण
96	ऊधम सिंह नगर	एन.एच.ए.आई.	नगला बाईपास	पतनगर	6 कि.मी.	NH-87 (Ch. 60.00)	-	तेज गति, खुला तिराहा व डिवाइडर न होना	-	No	PWD Transport Police	-	Short Term Sign boards & Rumble strip to be installed. Long Term Four lane widening to be done.	Short Term Short term measure will be completed by 25.12.2017. Long Term Long term measures will be completed by 27.10.2019	
97	ऊधमसिंह नगर	भा0रा0रा0प्रा0, प0का0इ0-नजीबाबाद	स्टेडियम तिराहा से उज्जैन तिराहा	काशीपुर	500 मी0	NHAI	-	तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	Short Term Providing cautionary sign boards & rumble strips Long Term A four lane bypass has been proposed for Kashipur town limit.		Alternative Kashipur By pass Under progress

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
98	ऊधम सिंह नगर	एन.एच.ए.आई.	दिनेशपुर मोड से सकौनिया	गदरपुर	500 मी.	NH- 74	-	सड़क का कम चौड़ा होना व भीड़ के कारण।	Yes	-	PWD Transport Police	-	<p>Short Term Sign boards & Rumble strip to be installed.</p> <p>Long Term Four lane widening to be done..</p>	<p>Short Term Short term measure will be completed by 31.12.2017.</p> <p>Long Term Long term measures will be completed by 30.06.2018.</p>	Four laning of Gadarpur bypass is under construction.
99	ऊधम सिंह नगर	एन.एच.ए.आई.	बगवाडा	रुद्रपुर	500 मी.	NH- 74 (Ch. 216.100)	-	सकरा मार्ग एवं यातायात दबाव।	Yes	-	PWD Transport Police	-	<p>Short Term Sign boards & Rumble strip to be installed.</p> <p>Long Term Four lane widening to be done</p>	<p>Short Term Not Applicable.</p> <p>Long Term Four lane divided carriageway completed.</p>	Service road under construction.
100	ऊधम सिंह नगर	एन.एच.ए.आई.	तेलमिल	रुद्रपुर	500 मी.	NH-74 Ch. 211.460)	-	तेज रफ्तार एवं लापरवाही।	-	No.	PWD Transport Police	-	<p>Short Term Sign boards & Rumble strip to be installed.</p> <p>Long Term Four lane widening to be done.</p>	<p>Short Term Not Applicable.</p> <p>Long Term Four lane divided carriageway completed.</p>	Service road under construction.
101	ऊधम सिंह नगर	एन.एच.ए.आई.	बिडौरा मझौला	नानकमल्ला	500 मी.	NH-125	-	तेज रफ्तार एवं लापरवाही।	-	No	PWD Transport Police	-	<p>Short Term Sign boards & Rumble strip to be installed.</p> <p>Long Term Two laning with paved shoulder to be done.</p>	<p>Short Term Not Applicable..</p> <p>Long Term Two laning with paved shoulder widening completed</p>	Two laning with paved shoulder widening completed as per specification कार्य पूर्ण।
102	ऊधम सिंह नगर	एन.एच.ए.आई.	सिरौली कला	पुलभट्टा	400 मी.	NH-74 (Ch. 229.900)	-	तेज रफ्तार एवं लापरवाही।	-	No	PWD Transport Police	-	<p>Short Term Sign boards & Rumble strip to be installed</p> <p>Long Term Four lane widening to be done.</p>	<p>Short Term Not Applicable.</p> <p>Long Term Four lane divided carriageway completed.</p>	Service road under construction. कार्य पूर्ण
103	ऊधम सिंह नगर	एन.एच.ए.आई.	बरा	पुलभट्टा	500 मी.	NH-74 -239.6	-	तेज रफ्तार एवं लापरवाही।	-	No	PWD Transport Police	-	<p>Short Term Sign boards & Rumble strip to be installed</p> <p>Long Term Four lane widening to be done</p>	<p>Short Term Not Applicable.</p> <p>Long Term Four lane divided carriageway completed.</p>	Service road under construction. कार्य पूर्ण

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
104	उधमसिंह नगर	भाठराठराठप्राठ, पठकाठइठ-नजीबाबाद	एमपी चौक टांडा तिराहा से आवास विकास मोड़	काशीपुर	500 मीठ	NH-74 (CH.157.600)	-	तेज गति व लापरवाही	Yes	-	PWD Transport Police	-	<p>Short Term Providing cautionary sign boards & rumble strips</p> <p>Long Term A four lane bypass has been proposed for Kashipur town limit.</p>	<p>Short Term 1) Work of rumble strips & warning sign boards, done earlier, got disrupted. 2) Estimate for the work has been prepared. 3) Work will be completed by 31.01.2018.</p> <p>Long Term Four laning work has been commenced and likely to be completed by 30.04.2020..</p>	
105	ऊधम सिंह नगर	एन.एच.ए.आई.	सूरजपुर से एसआईएमटी	गदरपुर	500 मी.	NH-74	-	तेज रफतार।	-	No	PWD Transport Police	-	<p>Short Term Sign boards & Rumble strip to be installed.</p> <p>Long Term Four lane widening to be done..</p>	<p>Short Term Short term measure will be completed by 31.12.2017..</p> <p>Long Term Long term measures will be completed by 30.06.2018</p>	Four laning of Gadarpur bypass is under construction.
106	चमोली	प्रान्तीय खण्ड, लोठनिठविठ, कर्णप्रयाग	करबा घाट (कि.मी. 18.00)	घाट	3 कि.मी.	-	नन्दप्रयाग- घाट मोटर मार्ग (ओ.डी. आर.) (कि.मी. 18 चैनैज 17.000 से 17.750)	तीव्र मोड़ व ढलान का होना	YES	--	PWD Transport Police	18.02.2017	<p>Short Term Cautionary Board</p> <p>Long Term 1- Extra hill side cutting work. 2- Crash Barrier in Valley side</p>	<p>Short Term Cautionary Board</p> <p>Long Term 1- Extra hill side cutting work. 2- -</p>	क्रेश बरियर के कार्य हेतु अनुरक्षण मद के अन्तर्गत धन का आवंटन होना शेष है।
107	चमोली	पीठएमठजीठएसठवाइठ	सनाणा बैण्ड रौंगतोली	चमोली	100 मीठ	-	MDR	तीव्र मोड़ एवं ढलान का होना	Yes	-	PWD Transport Police	-	-	-	अप्राप्त।

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
108	टिहरी गढ़वाल	राष्ट्रीय राजमार्ग खण्ड, लोअनि0वि0, श्रीनगर	तौनधारा (कि.मी. 287)	देवप्रयाग		NH-58 (Km 287)	-	तीव्र मोड़ व ढलान का होना	Yes	—	PWD Transport Police	30.12.2016	<p>Short Term Crash Barrier, Caution Boards, Rumble strips, Hazard marking Line to be required .</p> <p>Long term 2 laning with geometrics improvement & Junction are in required improval are in required.</p>	<p>Short Term Crash Barrier, Caution Boards, Hazard marking Line completed</p> <p>Long term दीर्घकालीन रूप से कराये जाने वाले कार्यों में मार्ग के संकच होने के कारण पहाड़ कटान आदि कार्यों का समादन चारखाम प्रोजेक्ट / ऑलवेदर प्रोजेक्ट के अन्तर्गत मार्ग का चौड़ीकरण प्रस्तावित है। मार्ग के चौड़ीकरण हेतु ई0पी0सी0 मोड़ के अन्तर्गत निविदा प्रक्रिया पूर्ण हो चुकी है, वन विभाग द्वारा वन भूमि प्रस्तावों पर स्वीकृति प्रदान की जा चुकी है एवं वृक्षों के कटान की प्रक्रिया गतिमान है। वन विभाग द्वारा वृक्षों के कटान के उपरान्त मार्ग के चौड़ीकरण का कार्य शीघ्र शुरू कर दिया जायेगा। लीड एजेन्सी द्वारा दिये गये दीर्घकालीन रूप से कराये जाने वाले कार्यों का सुझाव अनुपालन ऑलवेदर प्रोजेक्ट में पूर्ण करा दिया जायेगा।</p>	दो लेन मार्ग हेतु परियोजना भारत सरकार द्वारा स्वीकृत कर ली गई है। उक्त कार्य के अन्तर्गत समस्त सुधार कार्य पूर्ण कर लिये जायेंगे।
109	टिहरी गढ़वाल	राष्ट्रीय राजमार्ग खण्ड, लोअनि0वि0, श्रीनगर	साकनीधारा (कि.मी. 278)	देवप्रयाग	27 कि.मी.	NH-58 (Km 278)	-	तीव्र मोड़ व ढलान का होना	Yes	—	PWD Transport Police	30.12.2016	<p>Short Term Crash Barrier, Caution Boards, Rumble strips, Hazard marking Line to be required .</p> <p>Long term 2 laning with geometrics improvement & Junction are in required improval</p>	<p>Short Term Crash Barrier, Caution Boards, Hazard marking Line completed</p> <p>Long term दीर्घकालीन रूप से कराये जाने वाले कार्यों में मार्ग के संकच होने के कारण पहाड़ कटान आदि कार्यों का समादन चारखाम प्रोजेक्ट / ऑलवेदर प्रोजेक्ट के</p>	दो लेन मार्ग हेतु परियोजना भारत सरकार द्वारा स्वीकृत कर ली गई है। उक्त कार्य के अन्तर्गत समस्त सुधार कार्य पूर्ण कर लिये जायेंगे।
110	टिहरी गढ़वाल	राष्ट्रीय राजमार्ग खण्ड, लोअनि0वि0, श्रीनगर	मूल्यागांव (कि.मी. 307)	देवप्रयाग	11 कि.मी.	NH-58 (Km 307)	-	तीव्र मोड़ व ढलान का होना	Yes	—	PWD Transport Police	30.12.2016	<p>Short Term Crash Barrier, Caution Boards, Rumble strips, Hazard marking Line to be required .</p> <p>Long term 2 laning with geometrics improvement is required</p>	<p>Short Term Parapet, Caution Boards, Hazard marking Line completed</p> <p>Long term दीर्घकालीन रूप से कराये जाने वाले कार्यों में मार्ग के संकच होने के कारण पहाड़ कटान आदि कार्यों का समादन चारखाम प्रोजेक्ट / ऑलवेदर प्रोजेक्ट के अन्तर्गत मार्ग का चौड़ीकरण प्रस्तावित है। मार्ग के चौड़ीकरण हेतु ई0पी0सी0 मोड़ के अन्तर्गत निविदा प्रक्रिया पूर्ण हो चुकी है, वन विभाग द्वारा वन भूमि प्रस्तावों पर स्वीकृति प्रदान की जा चुकी है एवं वृक्षों के कटान की प्रक्रिया गतिमान है। वन विभाग द्वारा वृक्षों के कटान के उपरान्त मार्ग के चौड़ीकरण का कार्य शीघ्र शुरू कर दिया जायेगा। लीड एजेन्सी द्वारा दिये गये दीर्घकालीन रूप से कराये जाने वाले कार्यों का सुझाव अनुपालन ऑलवेदर प्रोजेक्ट में पूर्ण करा दिया जायेगा।</p>	दो लेन मार्ग हेतु परियोजना भारत सरकार द्वारा स्वीकृत कर ली गई है। उक्त कार्य के अन्तर्गत समस्त सुधार कार्य पूर्ण कर लिये जायेंगे।

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
111	टिहरी गढ़वाल	राष्ट्रीय राजमार्ग खण्ड, लो0नि0वि0, श्रीनगर	जुयालगढ़ पुलिसिया (कि.मी. 323)	कौतिनगर	6 कि.मी.	NH-58 (Km 323)	-	पुलिया संकरी व घुमावदार	Yes	—	PWD Transport Police	30.12.2016	<p>Short Term Crash Barrier, Caution Boards, Rumble strips, Hazard marking Line to be required .</p> <p>Long term 2 laning with geometrics improvement is required</p>	<p>Short Term Crash Barrier, Caution Boards, Rumble strips, Hazard marking Line completed</p> <p>Long term दीर्घकालीन रूप से कराये जाने वाले कार्यों में मार्ग के संकरव होने के कारण पहाड़ कटान आदि कार्यों का सम्पादन चारुखाम प्रोजेक्ट / ऑलवेदर प्रोजेक्ट के अन्तर्गत मार्ग का चौड़ीकरण प्रस्तावित है। मार्ग के चौड़ीकरण हेतु ई0पी0सी0 मोड के अन्तर्गत निविदा प्रक्रिया पूर्ण हो चुकी है, वन विभाग द्वारा वन भूमि प्रस्तावों पर स्वीकृति प्रदान की जा चुकी है एवं वृक्षों के कटान की प्रक्रिया गतिमान है। वन विभाग द्वारा वृक्षों के कटान के उपरान्त मार्ग के चौड़ीकरण का कार्य शीघ्र शुरू कर दिया जायेगा। लीड एंजेन्सी द्वारा दिये गये दीर्घकालीन रूप से कराये जाने वाले कार्यों का सुझाव अनुपालन ऑलवेदर प्रोजेक्ट में पूर्ण करा दिया जायेगा।</p>	दो लेन मार्ग हेतु परियोजना भारत सरकार द्वारा स्वीकृत कर ली गई है। उक्त कार्य के अन्तर्गत समस्त सुधार कार्य पूर्ण कर लिये जायेंगे।
112	टिहरी गढ़वाल	राष्ट्रीय राजमार्ग खण्ड, लो0नि0वि0, श्रीनगर	तोताघाटी (कि.मी. 272, 273)	देवप्रयाग	27 कि.मी	NH-58	-	तीव्र मोड़ व ढलान का होना	Yes	—	PWD Transport Police	30.12.2016	<p>Short Term Accident Prone Stretch Sign Board to be Fixed, Thromoplastic Road Marking, Hazard line marking, cateyes, Rumble strips, Blinker, deleneator, speed limit sign board .</p> <p>Long term widening of road</p>	<p>Short Term Speed breaker Caution Boards, Hazard marking Line completed</p> <p>Long term दीर्घकालीन रूप से कराये जाने वाले कार्यों में मार्ग के संकरव होने के कारण पहाड़ कटान आदि कार्यों का सम्पादन चारुखाम प्रोजेक्ट / ऑलवेदर प्रोजेक्ट के अन्तर्गत मार्ग का चौड़ीकरण प्रस्तावित है। मार्ग के चौड़ीकरण हेतु ई0पी0सी0 मोड के अन्तर्गत निविदा प्रक्रिया पूर्ण हो चुकी है, वन विभाग द्वारा वन भूमि प्रस्तावों पर स्वीकृति प्रदान की जा चुकी है एवं वृक्षों के कटान की प्रक्रिया गतिमान है। वन विभाग द्वारा वृक्षों के कटान के उपरान्त मार्ग के चौड़ीकरण का कार्य शीघ्र शुरू कर दिया जायेगा। लीड एंजेन्सी द्वारा दिये गये दीर्घकालीन रूप से कराये जाने वाले कार्यों का सुझाव अनुपालन ऑलवेदर प्रोजेक्ट में पूर्ण करा दिया जायेगा।</p>	दो लेन मार्ग हेतु परियोजना भारत सरकार द्वारा स्वीकृत कर ली गई है। उक्त कार्य के अन्तर्गत समस्त सुधार कार्य पूर्ण कर लिये जायेंगे।
113	पौड़ी	एन0एच0	चकधार के पास	सतपुली	100 मी00	NH -58		तीव्र मोड़ एवं ढलान का होना	Yes	-	PWD Transport Police	-	-	<p>Short term work in under progress</p> <p>Long term _wrok yet to be commenced under 4dham project.</p>	wrok yet to be commenced under 4dham project.

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
114	अल्मोडा	राष्ट्रीय मार्ग खण्ड, लो0नि0वि0, रानीखेत	घ्याड़ी	दन्या	15 कि.मी.	NH-309 B km 64 (H.M. 0-2)		कम चौड़ी सड़क	—	No	PWD Road & Transport Police	30.12.2016	Short term 1.Delinators, 3.white line, 4.cateyes 5. Edge Line work completed. Long term उक्त स्थल पर मार्ग क चौड़ाई 5.8 एवं 5.5 है। अतिरिक्त चौड़ाई बढ़ाये जाने की आवश्यक है।	Short term 1.Delinators, 3.white line, 4.cateyes 5. Edge Line work completed. Long term -	Short Term measures का कार्य पूर्ण। Long term measures हेतु रोड सेपटी आडिट का कार्य किया जाना है।
115	नैनीताल	एन0एच0	टांडा मल्लू	रामनगर	400 मी0	NH - 121		तेज गति व लापरवाही	Yes	-	PWD Transport	-	-	-	सूचना अप्राप्त
116	नैनीताल	एन0एच0	पौरुमदारा	रामनगर	400 मी0	NH - 121		तेज गति व लापरवाही	Yes	-	PWD Transport	-	-	-	सूचना अप्राप्त
117	नैनीताल	एन0एच0ए0आई0	एस मोड़ टांडा जंगल	हल्द्वानी	100 मी0	NH-87 (Ch. 52.00)		तीव्र मोड़ एस बैंड	Yes	-	PWD Transport Police	-	Short Term Sign boards & Rumble strip to be installed. Long term Four lane widening to be done	Short Term Short term measure will be completed by 25.12.2017. Long term Long term measures will be completed by 27.10.2019..	
118	नैनीताल	एन0एच0ए0आई0	वी.आई.पी. गेट से शमशान घाट	लालकुआं	500 मी0	NH-87 (Ch. 66.150 to 66.650)		एनएच की कम चौड़ाई, सड़क की खराब दशा एवं भारी वाहनों का दबाव	Yes	-	PWD Transport Police	-	Short Term Sign boards & Rumble strip to be installed. Long term Four lane widening to be done	Short Term Short term measure will be completed by 25.12.2017. Long term Long term measures will be completed by 27.10.2019.	
119	नैनीताल	एन.एच.ए.आई.	रेलवे स्टेशन से वीआईपी गेट	लालकुआं	500 मी.	NH-87 (Ch. 66.650 to 67.350)	-	तेज रफ्तार एवं लापरवाही।	-	No	PWD Transport Police	-	Short Term Sign boards & Rumble strip to be installed Long term Four lane widening to be done.	Short Term Short term measure will be completed by 25.12.2017 Long term Long term measures will be completed by 27.10.2019.	Due to constraint in land width in Lalkuan town, only short term remedial measures can be taken at this location.
120	नैनीताल	एन.एच.ए.आई.	मोटा हल्दू	लालकुआं	500 मी.	NH-87 (Ch. 76.200)	-	तेज रफ्तार।	-	No	PWD Transport Police	-	Short Term Sign boards & Rumble strip to be installed Long term Four lane widening to be done.	Short Term Short term measure will be completed by 25.12.2017. Long term Long term measures will be completed by 27.10.2019..	
121	नैनीताल	एन.एच.ए.आई.	हल्दूचौड़ से गुमटी तिराहा	लालकुआं	500 मी.	NH-87 (Ch. 70.830)	-	तेज रफ्तार।	-	No	PWD Transport Police	-	Short Term Sign boards & Rumble strip to be installed Long term Four lane widening to be done	Short Term Short term measure will be completed by 25.12.2017. Long term Long term measures will be completed by 27.10.2019.	

Identified Black Spots (PWD, Uttarakhand) on the basis of Road Accident Data 2013, 2014, 2015 & 2014, 2015, 2016

Sl. No.	District Name	Division Name	Black Spots Location Km wise	Police station	Road Distance from Police station	Name of Road & Chainage		Suggested Cause by Police Department	Are there any road related deficiency causing accident at black spot		Details of Inspection by District Road Safety Committee		If accident caused by road deficient then Short/Long term Suggested by District Road Safety Committee	Status of Work done	Remark
						N.H.	Other		Yes	No	Inspecting Department	Date of Inspection			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
122	पिथौरागढ़	प्रान्तीय खण्ड, लो0नि0वि0, डिडीहाट	समकोट	नाचनी	30 कि.मी	-	SH-11	कम चौड़ी सड़क	-	NO	PWD Transport Police	13.04.2017	<p>Short term -</p> <p>Long term 1- मार्ग क खड्ड साइड में बायर क्रेट वॉल लगाकर मार्ग की चौड़ाई बढ़ाया जाना है। 2- बी0एम0 / एस0डी0बी0सी0 द्वारा मार्ग को लेपित किया जाना।</p>	<p>Short term -</p> <p>Long term 1- मार्ग क खड्ड साइड में बायर क्रेट वॉल लगाकर मार्ग की चौड़ाई ठीक कर ली गई है। 2- वर्षा ऋतु के पश्चात बी0एम0 / एस0डी0बी0सी0 कार्य किया जायेगा।</p>	कार्य प्रगति पर है।
123	पिथौरागढ़	निर्माण खण्ड, लो0नि0वि0, अरकोट	रांथी	धारचूला	7 कि.मी.	-	MDR	कम चौड़ी सड़क	Yes	—	PWD Transport Police	06.02.2017	<p>Short term Widening of HP Bend Construction of parapet</p> <p>Long term -</p>	<p>Short term Widening of HP Bend Construction of parapet</p> <p>Long term -</p>	कार्य पूर्ण।